

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 21 (216+203)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಜಿ. ರಘು ಆಚಾರ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ
 ಕ್ಷೇತ್ರ) ಮತ್ತು ಶ್ರೀ ಹೆಚ್.ಎಂ. ರಮೇಶ್ ಗೌಡ
 (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 22-09-2020
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಸ್ಕಾಟ್ ಸಿಟಿ ಯೋಜನೆಯನ್ನು ಕರ್ನಾಟಕದ ಯಾವ ಯಾವ ಸಿಟಿಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ; (ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	ಕೇಂದ್ರ ಸರ್ಕಾರದ ಸ್ಕಾಟ್ ಸಿಟಿ ಯೋಜನೆಯನ್ನು ಸ್ಕಾಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದ ಈ 7 ಮಹಾನಗರಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. 1) ಬೆಳಗಾವಿ 2) ದಾವಣಗೆರೆ 3) ಮಲ್ಲೇಶ್ವರ-ಧಾರವಾಡ 4) ಮಂಗಳೂರು 5) ಶಿವಮೊಗ್ಗ 6) ತುಮಕೂರು ಮತ್ತು 7) ಬೆಂಗಳೂರು.
ಆ)	ಚಿತ್ರದುರ್ಗ ಸ್ಕಾಟ್ ಸಿಟಿ ಯೋಜನೆ ಯಾವ ಹಂತದಲ್ಲಿದೆ; ಇದಕ್ಕಾಗಿ ಖರ್ಚು ಮಾಡಲಾಗಿರುವ ಅನುದಾನ ಎಷ್ಟು? (ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	ಚಿತ್ರದುರ್ಗ ನಗರವು ಸ್ಕಾಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾಗಿರುವುದಿಲ್ಲ.
ಇ)	ರಾಜ್ಯದ ಪ್ರಮುಖ ನಾಲ್ಕು ಸ್ಕಾಟ್ ಸಿಟಿಗಳಾದ ದಾವಣಗೆರೆ, ಮಂಗಳೂರು, ತುಮಕೂರು ಮತ್ತು ಬೆಳಗಾವಿಯಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಪ್ರಸ್ತುತ ಯಾವ ಹಂತದಲ್ಲಿದೆ; (ಕಾಮಗಾರಿವಾರು ವಿವರ ನೀಡುವುದು)	ಸ್ಕಾಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ದಾವಣಗೆರೆ, ಮಂಗಳೂರು, ತುಮಕೂರು ಮತ್ತು ಬೆಳಗಾವಿಯಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿಯ ವಿವರಗಳನ್ನು ಅನುಬಂಧ -1 ರಲ್ಲಿ ನೀಡಿದೆ.
ಈ)	ಸದರಿ ಕಾಮಗಾರಿಗಳು ವಿಳಂಬವಾಗುತ್ತಿರುವುದಕ್ಕೆ ಕಾರಣಗಳೇನು; ಯಾವ ಕಾಲಮಿತಿಯೊಳಗೆ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು;	<ul style="list-style-type: none"> ಸ್ಕಾಟ್ ಸಿಟಿ ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿರುವ ಯೋಜನೆಗಳಿಗೆ ಪರಿಕಲ್ಪನಾ, ವರದಿ ಹಾಗೂ ವಿನ್ಯಾಸ ಯೋಜನಾ ವರದಿಗಳನ್ನು ಅಂತಿಮಗೊಳಿಸಲು ಸಾಕಷ್ಟು ಕಾಲಾವಧಿಯು ಒದಗಿರುತ್ತದೆ. ಸ್ಕಾಟ್ ಸಿಟಿ ಅಭಿಯಾನವು ಇತರೆ ಯೋಜನೆಗಳಿಗಿಂತ ಭಿನ್ನವಾಗಿದ್ದು, ಹಲವು ಹೊಸ ರೀತಿಯ ನಿಯಮಾವಳಿಗಳ ರಚನೆ ಹಾಗೂ ಆಚರಣೆ ಅಗತ್ಯವಾಗಿರುತ್ತದೆ. ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿಯಂತೆ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳ ಸ್ವಾಯತ್ತ ಮತ್ತು ಸ್ವಾತಂತ್ರ್ಯ ಕಾರ್ಯಾಚರಣೆಗಳಿಗಾಗಿ ಸ್ವಲ್ಪ ಅಧಿಕಾರವನ್ನು ಸರ್ಕಾರವು ಪ್ರತ್ಯಾಯೋಜಿಸಿರುತ್ತದೆ. ಈ ರೀತಿ ಅಧಿಕಾರ ಪ್ರತ್ಯಾಯೋಜನೆಯು ವಿನೂತನ ಪ್ರಯೋಗವಾಗಿದ್ದು, ಇದಕ್ಕಾಗಿ ಹೆಚ್ಚಿನ ಕಾಲಾವಕಾಶ ಒದಗಿರುತ್ತದೆ. ನೂತನವಾಗಿ ಸ್ಥಾಪಿಸಲಾಗಿರುವ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳಿಗೆ ಮಾನವ ಸಂಪನ್ಮೂಲ ನೇಮಕಾತಿಗೂ ಹೆಚ್ಚಿನ ಕಾಲಾವಧಿ ಒದಗಿರುತ್ತದೆ. ಯೋಜನೆಯಡಿ ಪ್ರಮುಖವಾಗಿ ಸ್ಕಾಟ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ, ಒಳಚರಂಡಿ ಹಾಗೂ ಇನ್ನಿತರೆ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಗಳನ್ನು ಪಮ್ಮಿಕೊಳ್ಳಲಾಗಿದ್ದು, ಸದರಿ ಯೋಜನೆಗಳನ್ನು ನಗರದ ಜನನಿಜದ ಪ್ರದೇಶಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಬೇಕಾಗಿದ್ದು, ಸ್ಥಳೀಯವಾಗಿ ಬಹಳ ಸಮಸ್ಯೆಗಳನ್ನು ಎದುರಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೇ ಈ ಯೋಜನೆಗಳಲ್ಲಿ ಬೆಸ್ಕಾಂ, ಐಐಎಸ್‌ಎಲ್‌ಎಲ್, ನೀರು ಸರಬರಾಜು ಮಂಡಳಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಯುಟಿಲಿಟಿ ತಿಪ್ಪಿಂಗ್ ಅವಶ್ಯಕತೆಯಿದ್ದು, ಇದರಿಂದ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗುತ್ತಿದೆ.

- ಸ್ಕಾರ್ಟ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ, ಎಸ್ಕಾಂ, ನೀರು ಸರಬರಾಜು ಮಂಡಳಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳೊಂದಿಗೆ ಸಮನ್ವಯ ಸಾಧಿಸಿ ಕೆಲಸ ನಿರ್ವಹಿಸಲು ಹೆಚ್ಚಿನ ಸಮಯ ಅವಶ್ಯವಿರುತ್ತದೆ.
- ಬೆಳಗಾವಿ ನಗರದಲ್ಲಿ ಸ್ಕಾರ್ಟ್ ರಸ್ತೆ, ಕೇಂದ್ರ ನಗರ ಬಸ್‌ಸ್ಟಾಪ್ ಹಾಗೂ ಇತರೆ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಕೇಂದ್ರ ರಕ್ಷಣಾ ಇಲಾಖೆಯಿಂದ ನಿರಾಶ್ರಯ ಪತ್ರದ ಅವಶ್ಯಕತೆಯಿದ್ದು, ಸಂಬಂಧಿತ ಒಪ್ಪಿಗೆಗಳನ್ನು ಪಡೆಯುವಲ್ಲಿಯೂ ಸಹ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಬಹುಪಯೋಗಿ ವಾಣಿಜ್ಯ ಕೇಂದ್ರ ಅಭಿವೃದ್ಧಿ ಆಕರ್ಷಕವಾಗಿ, ಯೋಜನೆಯಲ್ಲಿ ನ್ಯಾಯಾಲಯದ ವ್ಯಾಜ್ಯ ಇರುವುದರಿಂದ ಕೂಡಾ ಯೋಜನಾ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
- ಶಿವಮೊಗ್ಗದ ನದಿ ಪ್ರದೇಶ ಮತ್ತು ಮಂಗಳೂರಿನ ಸಮುದ್ರ ತೀರ ಮುಂದಿನ ಪ್ರದೇಶದ ಅಭಿವೃದ್ಧಿ, ಹುಲ್ಲುಕ-ಧಾರವಾಡ ಮತ್ತು ಮಂಗಳೂರಿನಲ್ಲಿ ಮಾರುಕಟ್ಟೆಗಳ ನಿರ್ಮಾಣ/ನಿರ್ಮಾಣ, ಕ್ರೀಡಾಂಗಣಗಳ ಅಭಿವೃದ್ಧಿಯಂತಹ ಹಲವು ವಿನೂತನ ಯೋಜನೆಗಳಿಗೆ ಹೆಚ್ಚಿನ ನಾಗರಿಕ ಸಮಾಲೋಚನೆ ಅವಶ್ಯಕತೆ ಇದ್ದು, ವಿಶ್ವತಾ ಯೋಜನಾ ವರದಿಗಳನ್ನು ಅಂತಿಮಗೊಳಿಸುವ ಕಾರ್ಯಕ್ಕೆ ಹೆಚ್ಚಿನ ಸಮಯಾವಕಾಶ ಹಿಡಿದಿರುತ್ತದೆ.

ಯೋಜನೆಯ ಅನುಷ್ಠಾನಕ್ಕೆ ಎದುರಾಗಿರುವ ಮೇಲಿನ ಸವಾಲುಗಳಿಗೆ ಸೂಕ್ತ ಪರಿಹಾರಗಳನ್ನು ಕಂಡುಕೊಂಡು ಈಗ ಕಾಮಗಾರಿಗಳನ್ನು ತ್ವರಿತವಾಗಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಸರ್ಕಾರದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು, ಅಪರ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು, ಕಾರ್ಯದರ್ಶಿಗಳು ಹಾಗೂ ವೈವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಕೆಯುಐಡಿಎಫ್‌ಸಿ ಮತ್ತು ಅಯಾ ಜಿಲ್ಲೆಯ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಸೇತೃತ್ವದಲ್ಲಿ ನಿಯಮಿತವಾಗಿ ಪ್ರಗತಿ ಪರಿಶೀಲನಾ ಸಭೆಗಳನ್ನು ನಡೆಸಿ ಯೋಜನೆಗಳ ಸಮರ್ಪಕ ಅನುಷ್ಠಾನಕ್ಕೆ ಅಗತ್ಯ ಪೂರೈಕೆಗಳನ್ನು ನಿರಂತರವಾಗಿ ನೀಡಲಾಗುತ್ತಿದೆ.

ಯೋಜನಾ ಅನುಷ್ಠಾನದಲ್ಲಿ ಎದುರಾಗುವ ಅನೇಕ ಸಮಸ್ಯೆಗಳಿಗೆ 'ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಅಡ್ವೆನ್ಸರಿ ಫೋರಂ' ಮತ್ತು 'ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಅನುಷ್ಠಾನ ಮತ್ತು ಪರಿಶೀಲನಾ ಸಮಿತಿ'ಗಳಲ್ಲಿ ಚರ್ಚಿಸಿ ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲಾಗುತ್ತಿದೆ ಹಾಗೂ ಈ ಸಮಿತಿಗಳ ಸಭೆಗಳನ್ನು ನಿಯಮಿತವಾಗಿ ನಡೆಸಲು ಕ್ರಮ ತೆಗೆದುಕೊಳ್ಳಲಾಗಿದೆ.

ಮೇಲಿನ ಎಲ್ಲಾ ಕ್ರಮಗಳ ಪರಿಣಾಮವಾಗಿ, ಎಲ್ಲಾ 7 ನಗರಗಳಲ್ಲಿ ಪ್ರಸ್ತುತ ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಉನುವಾನ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ಪ್ರಸ್ತಾಪಿಸಿರುವ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಈವರೆಗೆ ಸಾಧಿಸಿರುವ ಪ್ರಗತಿ ಕೆಳಕಂಡಂತಿದೆ:

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ಕಾಮಗಾರಿಗಳ ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ
ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	124	300.97
ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	334	5703.32
ಬೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	81	1653.25
ವಿಶ್ವತಾ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	28	974.69

	ಮೇಲೆ ವಿವರಿಸಿರುವ ಎಲ್ಲಾ ಅಂಶಗಳ ಹಿನ್ನೆಲೆಯಲ್ಲಿ, ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯು ಸಮರ್ಪಕವಾಗಿ ನಡೆಯುತ್ತಿದ್ದು, ಕಾಮಗಾರಿಗಳನ್ನು ತ್ವರಿತಗತಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಎಲ್ಲಾ 7 ಸ್ಟಾರ್ಟ್ ಸಿಟಿಗಳಿಗೆ ಕಟ್ಟು ನಿಟ್ಟಿನ ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.
೧) ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಕಾಮಗಾರಿಯ ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸರ್ಕಾರದ ಅಧಿಕಾರಿಗಳ ನಡುವಿನ ಸಮನ್ವಯದ ಕೊರತೆಯಿಂದ ಕೆಲಸ ನಿರ್ಧಾನವಾಗುತ್ತಿದೆ ಎನ್ನುವ ಆರೋಪ ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ ಕೈಗೊಂಡ ಪರಿಹಾರೋಪಾಯಗಳಾವುವು;	<p>ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಪ್ರಮುಖವಾಗಿ ಸ್ಟಾರ್ಟ್ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ, ಒಳಚರಂಡಿ ಹಾಗೂ ಇನ್ಸಿಫೆರೇ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದೆ. ಸದರಿ ಯೋಜನೆಗಳನ್ನು ನಗರದ ಜನನಿಲದ ಪ್ರದೇಶಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಬೇಕಾಗಿದ್ದು, ಸ್ಥಳೀಯವಾಗಿ ಬಹಳ ಸಮಸ್ಯೆಗಳನ್ನು ಏದುರಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೇ ಈ ಯೋಜನೆಗಳಲ್ಲಿ ಬೆಸ್ಕಾಂ, ಜಿಎಸ್‌ಎಸ್‌ಎಲ್, ನೀರು ಸರಬರಾಜು ಮಂಡಳಿ ಹಾಗೂ ಇತರ ಇಲಾಖೆಗಳ ಯುಟಿಲಿಟಿ ಶಿಫ್ಟಿಂಗ್ ಅವಶ್ಯಕತೆಯಿದ್ದು, ಇದರಿಂದ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ಹೆಚ್ಚಿನ ಸಮನ್ವಯದ ಅವಶ್ಯಕತೆ ಇರುತ್ತದೆ. ಈ ಬಗ್ಗೆ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಮಟ್ಟದಲ್ಲಿ ಸಮನ್ವಯ ಸಭೆಯ ಮೂಲಕ ಸಮಸ್ಯೆಗಳನ್ನು ಬಗೆಹರಿಸಲಾಗುತ್ತಿರುವ ಕಾರಣ ಕಾಮಗಾರಿಗಳ ಗುತ್ತಿಗೆದಾರರು ಹಾಗೂ ಸರ್ಕಾರದ ಅಧಿಕಾರಿಗಳ ನಡುವೆ ಸಮನ್ವಯದ ಕೊರತೆ ಕಂಡು ಬಂದಿರುವುದಿಲ್ಲ.</p> <p>ಮುಂದುವರೆದು, ಯೋಜನಾ ಅನುಷ್ಠಾನದಲ್ಲಿ ಎದುರಾಗುವ ಯೋಜನಾ ಸ್ಥಳದ ತೊಂದರೆಗಳು (Site Condition), ವಿನ್ಯಾಸ ಪರಿಷ್ಕರಣೆಗಳಂತಹ ತಾಂತ್ರಿಕ ಮತ್ತು ಆಡಳಿತಾತ್ಮಕ ಸಮಸ್ಯೆಗಳಿಗೆ ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಕಂಪನಿಯ ತಾಂತ್ರಿಕ ಅಧಿಕಾರಿಗಳ ತಂಡ ಹಾಗೂ ಯೋಜನಾ ಸಮಾಲೋಚಕರು ವಿವಿಧ ಹಂತದಲ್ಲಿ ಪರಿಶೀಲನಾ ಸಭೆಗಳನ್ನು ನಡೆಸಿ ಪರಿಹಾರ ಕಂಡುಕೊಳ್ಳಲಾಗುತ್ತಿದೆ.</p>
೨) ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಸಂಪೂರ್ಣ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರ ಮುಂದೆ ಯಾವ ಕಾರ್ಯಕ್ರಮ ರೂಪಿಸಲಿದೆ? (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)	<p>ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಉಪಯೋಗದ ಮಾರ್ಗಸೂಚಿಯನ್ವಯ ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಯೋಜನಾದಡಿಯು 5 ವರ್ಷಗಳಾಗಿರುತ್ತದೆ. (2015-16 ರಿಂದ 2020-21). ಮುಂದುವರೆದು, ಯೋಜನೆಯಡಿ ನಗರಗಳು 3 ಹಂತಗಳಲ್ಲಿ (ಬೆಳಗಾವಿ, ದಾವಣಗೆರೆ- ಜನವರಿ 2016; ಪುಟ್ಟಣ್ಣ- ಧಾರವಾಡ, ಮಂಗಳೂರು, ಶಿವಮೊಗ್ಗ & ತುಮಕೂರು- ಉಕ್ತೋಬರ್ 2016 ರಲ್ಲಿ; ಬೆಂಗಳೂರು-ಜೂನ್ 2017) ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ. ಇದರ ಅನುಸಾರವಾಗಿ ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಕಾಮಗಾರಿಗಳನ್ನು 5 ವರ್ಷಗಳ ಯೋಜನಾ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಎಲ್ಲಾ 7 ಸ್ಟಾರ್ಟ್ ಸಿಟಿಗಳಿಗೆ ಕಟ್ಟು ನಿಟ್ಟಿನ ಸೂಚನೆ ನೀಡಲಾಗಿದೆ.</p>

ಸಂಖ್ಯೆ: ನಅಇ 259 ಸಿಎಸ್‌ಎಸ್ 2020

(ಬಿ.ಎಸ್.ಸವರಾಜ)

ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

I. BELAGAVI SMART CITY LIMITED

1 (ಅ) - ಮೂಲಕಾರ್ಯದ ಕಾಮಗಾರಿಗಳು

Sl.N	Name of the Project	SCP Cost	WO Cost	Present Status
1	Energy Auditing of Street Lights under Smart City Energy efficiency program.	0.23	0.23	Work Completed
2	Road Side Drinking Water Kiosks (Phase I)	0.40	0.38	Work Completed
3	Rain water harvesting & Composting Facility in Parks	0.10	0.08	Work Completed
4	Theme Based Park - NathPai Garden	1.06	0.92	Work Completed
5	Smart Bus shelters with dedicated bus bay (Phase I - 5 Bus Shelters of A category)	2.00	1.91	Work Completed
6	Rehabilitation of Stray Cattle	0.74	0.64	Work Completed
7	Heritage Park - Phase I Water Body & Check Dam	4.37	3.95	Work Completed
8	Smart Class rooms Phase I Part A	0.70	2.75	Work Completed
9	Smart Class rooms Phase I Part B	3.2	0.61	Work Completed
10	Trauma Centre Part A & B	3	1.31	Work Completed
11	Procurement of Digital Bill Board	0.94	0.71	Work Completed
12	Sanitary vending machine and incinerator	0.33	0.31	Work Completed
13	Development of Smart Class room Phase ii Part A (Civil)	0.36	0.34	Work Completed
14	Development of Smart Class room Phase II Part B (ICT)	1.11	1.03	Work Completed
15	Appointment of System Integrator for establishment of Common Command & Control Centre	76.8	45.99	Work Completed
16	Command and Control Centre Building	3.35	2.99	Work Completed
17	30 bed Maternity Hospital at Vantamuri	2.75	2.33	Work Completed
	Total	101.44	66.48	

1 (ಆ) - ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು

Sl.N o	Name of the Project	SCP Cost	WO Cost	Present Status
1	Construction of two Smart roads at KPTCL road and Mandoli road (Variation included)	25.00	23.51	Work Ongoing
2	Smart Roads at Dharmanath Area (Package I) (a) A Type (with Ducting): 2.475 Km	47.00	43.64	Work Ongoing
3	City Bus Terminal	33.50	32.23	Work Ongoing
4	Kanbargi lake rejuvenation & recreational spaces	5.00	4.47	Work Ongoing
5	Smart Roads at Srinagar Area (Package II) (a) A Type (with Ducting): 1.85 Km (b) B Type (without Ducting): 1.57 Km	47.3	43.58	Work Ongoing
6	Smart Roads at Shahpur Area (Package IV) (RTO to Jijamata Circle, Veg Market Road, Kapileshwar Colony, SPM Road, Mahatma Phule Road, Shukrawar Peth Road) B Type (without Ducting) : 5.43 Km	37.39	34.03	Work Ongoing
7	Smart Roads at Tilakwadi Area (Package V) (Congress Road, Mandoli road to 1st gate, Mandoli road to 2nd gate, Nanavadi Road) A Type (with Ducting) : 5.65 Km	43.50	37.96	Work Ongoing

I. BELAGAVI SMART CITY LIMITED

8	UG - LT Cabling Package I (Srinagar Nagar)	7.75	7.19	Work Ongoing
9	UG - LT Cabling Package II (Mahantesh Nagar)	7.22	6.7	Work Ongoing
10	UG - LT Cabling Package III (Anjaney Nagar)	8.90	8.27	Work Ongoing
11	Smart Bus Shelter Phase II	5.00	4.8	Work Ongoing
12	Smart Bus Shelters (PAN) Phase III	2.00	1.74	Work Ongoing
13	Procurement of Traffic Signals under ITMS	3.00	1.7	Work Ongoing
14	Construction of Cycle Track and Footpath from Ashoka Circle to Surabhi Hotel (NMV Package I)	6.90	6.13	Work Ongoing
15	Heritage Park - Phase II	18.55	18.62	Work Ongoing
16	Development of Modern Market at Tilakwadi (Kalamandir)	47.1	46.69	Work Ongoing
17	Smart Roads at Ramteerth Nagar Area (Package III) (4.4 Km)	27.69	23.03	Work Ongoing
18	White Topping of Roads Package-1 [NH (Near KLE Hospital) to Kolhapur Circle, Kolhapur Circle to Rani Chennamma Circle, Kolhapur Circle to Sangolli Rayanna Circle]	38.8	31.30	Work Ongoing
19	White Topping of Roads Package-5 [Road from APMC-junction to Kangrali KH]	12.74	11.22	Work Ongoing
20	Construction Foot path and Cycle Track (NMV) Package-2 [Bauxite Road to Ganesh Temple via Hanuman Nagar Circle and KLE School road]	34.85	26.99	Work Ongoing
21	Construction Foot path and Cycle Track (NMV) Package-3 [APMC junction to AzamNagar Y-junction and Azam Nagar circle to Inmark Showroom]	7.81	6.07	Work Ongoing
22	Development of Mahatma Phule Garden, Tilakawadi.	2.85	2.70	Work Ongoing
23	Battery Operated Auto Rikshaws	1.05	1.00	Work Ongoing
24	Construction of 10 Bed Hospital at Vadagaon	2.25	2.04	Work Ongoing
25	Roadside Drinking Water Kiosk Phase II	0.60	0.55	Work Ongoing
26	White Topping of Roads Package-2 [1. Ashoka Circle - Sangolli Rayanna Circle-Kittur Channamma Circle-Bogarves Circle-Gogte Circle] [2. SP Office to Dharmanath Circle]	44.62	38.39	Work Ongoing
27	UG LT [Package-4] Channamma Nagar & Tilakawadi Area	6.86	7.28	Work Ongoing
28	UG LT [Package-5] Shanti Nagar & Shivaji Colony Area	6.53	6.93	Work Ongoing
29	UG LT [Package-6] Maratha Colony & Nanawadi	7.25	7.69	Work Ongoing
30	UG LT [Package-7] 3rd Railway Gate to 1st Railway gate Area	6.64	7.03	Work Ongoing
31	UG LT [Package-8] Shukrawar Peth Road & Mahatma Phule Road-Area	7.29	7.73	Work Ongoing
32	UG LT [Package-9] Dr. SPM Road & Lal Bahaddur Shastri Nagar Area	7.61	8.08	Work Ongoing
33	UG - LT Cabling with Decorative Poles (PAN) Package X : Bank of India to Basveshwar Circle (Khashbag)	7.27	7.57	Work Ongoing
34	UG - LT Cabling with Decorative Poles (PAN) Package XI : Basveshwar Circle (Khashbag) to Patson Ford Hossur	6.48	6.74	Work Ongoing

I. BELAGAVI SMART CITY LIMITED

35	Smart Road with Paver Blocks at Shanti Nagar (Package 8)	10.01	8.32	Work Ongoing
36	Construction of Cycle track and Footpath NMV Package IV: Railway 4th Gate to Bemko Factory : 1km	6.00	4.96	Work Ongoing
37	Theme based Park Development : Saraf Colony	1.09	0.97	Work Ongoing
38	Theme based Park Development : Patwardhan Layout	1.50	1.36	Work Ongoing
39	Theme based Park Development : Nathpai Phase II	0.90	0.85	Work Ongoing
40	Heritage Park - Phase III	3.18	2.12	Work Ongoing
41	Smart Road with White Topping at Anagol road (Big Bazar To Medical Shop (Package 9): 1.2km	12.15	10.06	Work Ongoing
42	Smart Road with White Topping at Vadgaon Road to Mahaveer Bhawan(Package 11) : 1.73km	12.93	10.71	Work Ongoing
43	Smart Road with Paver Blocks at Tilakwadi, Vivekanad Colony and Marath Colony (Pkg-7)	10.75	8.91	Work Ongoing
44	White Topping of Roads Package-3 [1. BOI Circle - Nath Pai Circle-Vadagaon Circle-Navahind Society-RPD Cross-Tilakawadi First Railway gate] [2.Nath Pai- Kasturbai Balikashram-Goaves Circle]	32.74	27.2	Work Ongoing
45	White Topping of Roads Package-4 [Bank of India to Old PB Road]	6.7	5.6	Work Ongoing
46	Smart Road with Paver Blocks at Shastri Nagar, Kapileshwar Colony and Mahadva Road No 5 (Package 6): 9.5 km	9.44	7.82	Work Ongoing
47	Theme based Park Development : Shanti Nagar	1.80	1.68	Work Ongoing
48	Rehabilitation of Pigs (Compound Wall)	0.26	0.25	Work Ongoing
49	Rain Water Harvesting (ABD) and (PAN) Phase II	0.90	0.82	Work Ongoing
50	Improvement of Lakes : Kottekere Phase II	3.00	2.76	Work Ongoing
51	Improvement of Lakes : Kottekere Phase I	5.00	4.68	Work Ongoing
52	Smart Road with White Topping at Hotel Miland to Gandhi Statue Harsha Showroom(Package 10) : 1.73km	17.38	14.41	Work Ongoing
53	Kottekere lake development Phase III	2.30	1.90	Work Ongoing
54	Construction of Roads with Paver Blocks at SBI Colony (R.C. Nagar) in Belagavi City Package-14	3.24	2.70	Work Ongoing
55	Construction of Roads with Paver Blocks at Raghavendra Colony (R.C. Nagar) in Belagavi City Package-15	4.24	3.51	Work Ongoing
56	Construction of Roads with Paver Blocks at Arjun Colony (R.C. Nagar) in Belagavi City Package-17	3.60	2.98	Work Ongoing
57	Construction of Roads with Paver Blocks at Shastri Nagar - Balance Roads (North side of Mahatma Phule Road till Nalla) in Belagavi City Package-18	4.89	4.05	Work Ongoing
58	Construction of Roads with Paver Blocks at Shastri Nagar- Balance Road (Behind Nartaki Theatre & Godse colony area) in Belagavi City Package-19,	4.82	3.99	Work Ongoing
59	Up-gradation of Govt Library into Hi-tech Digital Library Phase-I	1.37	1.13	Work Ongoing
60	Construction of Roads with Paver Blocks at Rani Channamma Nagar 1 st Stage in Belagavi City Package-16,	2.43	2.01	Work Ongoing
61	Construction of Roads with Paver Blocks in SV Road- Chidambar Nagar in Belagavi City Package-20	3.91	3.24	Work Ongoing
62	Construction of Roads with Paver Blocks in Chidambar Nagar Part-II in Belagavi City Package-23	2.97	2.41	Work Ongoing
63	Construction of Roads with Paver Blocks in Chidambar Nagar Part-III in Belagavi City Package-24	3.61	2.94	Work Ongoing
64	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I in Belagavi City Package- 26	3.09	2.56	Work Ongoing
65	Construction of Roads with Paver Blocks in Mrityunjaya Nagar in Belagavi City Package-21	3.91	3.24	Work Ongoing
66	Procurement of CNC Milling & CNC Turning Machine for Skill Development Center	0.33	0.33	Work Ongoing

I. BELAGAVI SMART CITY LIMITED

67	Procurement of 3D Printing for Metal & Plastic DIY 3D Printer & handheld 3d Laser scanner for for Skill Development Center	4.90	4.90	Work Ongoing
68	C) Procurement of Robotic lab & Electronic lab for for Skill Development Center	0.98	0.98	Work Ongoing
69	Construction of Roads with Paver Blocks in Chidambar Nagar Part-I in Belagavi City Package-22	4.83	3.91	Work Ongoing
70	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I in Belagavi City Package- 25	4.56	3.78	Work Ongoing
71	NMT Zone & Hawkers zone-Mahila Market	1.50	1.50	Work Ongoing
72	Procurement of Desktop computer, LED projector, Smart Board, Visualizer for Smart Board etc for Skill Development Centre	1.79	1.79	Work Ongoing
73	Upgradation of Govt city library into Hitech of Digital Library (Phase-II-ICT)	1.63	1.63	Work Ongoing
74	Smart Road with White Topping at Ashoka Circle to NH in Belagavi City Package -12	9.31	7.63	Work Ongoing
Total		784.24	700.17	

1 (ಇ) - ಬೆಂಗಳೂರು ಹಂತದ ಕಾಮಗಾರಿಗಳು

Sl.No	Name of the Project	SCP Cost	Tender Cost	Present Status
1	Improvement of Gardens and Parks at Belagavi (CALL-3)	3.29	2.97	Under Tendering
2	Development of Anganawadi at Belagavi Part-B (Call-02)	2.20	1.71	Under Tendering
3	Procurement of mechanical sweeper machine	1.12	1.12	Under Tendering
4	NMT Zone & Hawkers zone-(PAN)	8.50	5.46	Under Tendering
5	Development of Art Gallery	6.00	6.00	Under Tendering
6	Construction of villages depicting the rural culture of India	12.00	12.00	Under Tendering
7	Development of Aviation gallery	8.00	8.00	Under Tendering
Total		41.11	37.26	

1 (ಈ) - ಬೆಂಗಳೂರು ಹಂತದ ಕಾಮಗಾರಿಗಳು

Sl.No	Name of the Project	SCP Cost	DPR Cost	Present Status
2	ICT Phase II	4.08	4.08	DPR stage
Total		4.08	4.08	
Grand Total SCM		930.87	807.99	

PPP Project

Sl.No	Name of the Project	SCP Cost	DPR Cost	Present Status
1 (ಇ) - ಬೆಂಗಳೂರು ಹಂತದ ಕಾಮಗಾರಿಗಳು				
1	Multi Utility Facility Centres at Dharmnath Circle	148.4	145.09	Tendering Stage
2	Energy Efficiency-LED Street Lighting	63.91	52.70	Tendering Stage
3	Solar Roof Top - Phase I	3.3	1.66	Tendering Stage
Total		215.61	199.45	

1 (ಈ) - ಬೆಂಗಳೂರು ಹಂತದ ಕಾಮಗಾರಿಗಳು

Sl.No	Name of the Project	SCP Cost	DPR Cost	Present Status
1	Public Bike Share	9.00	9.00	Feasibility report is being revised.
2	Multi Utility Facility Centres at Mahantesh Nagar	29.00	29.00	DPR Approved
3	Multi Level Car Parking at First Rly gate opposite Kalamandir	8.00	8.00	
4	Multi Level Car Parking at at Bapat Galli	7.00	7.00	DPR being Revised
Total		53.00	53.00	

Smart City Name: Davanagere

Sl. No	Name of the Project	SCP cost	W/O cost	W / O date	Actual date of Completion	Final bill paid Yes/ No	Total Expenditure as on date	Savings compared to SCP
I. Completion Projects								
1	Pilot Project 1-B : Civil works for Retrofitting with Gasifier and Heat Recovery unit on Pilot basis at Mandakki Bhatti, Davanagere	0.03	0.03	21.05.2018	19.06.2018	Yes	0.03	0.00
2	Pilot project 1A- Providing installation and commissioning 5 numbers of Gasifier unit for puffed rice manufacturing at Mandakki Bhatti, Davanagere	0.19	0.19	28.12.2017	30.05.2018	Yes	0.20	0
3	Construction of two new public toilets and renovation of two existing toilets in Mandakki Bhatti Area	0.46	0.45	04.11.2017	30.09.2018	Yes	0.42	0.03
4	Pilot project -2. Providing, Installation and Commissioning of Gasifier model based puffed rice manufacturing unit with all the necessary machineries and equipments at Mandakki Bhatti, Davanagere	0.14	0.16	26.03.2018	01.10.2018	Yes	0.16	0.00
5	Pilot project 3 A - Construction of Puffed Rice Manufacturing Unit (Working shed) at Mandakki Bhatti, Davanagere for Pilot Project - Civil Works	0.25	0.21	23.08.2018	23.02.2019	Yes	0.15	0.05
6	Providing compound wall and gate to the new public toilet at Mandakki Bhatti (including borewell)	0.18	0.15	27.12.2018	27.03.2019	Yes	0.14	0.04
7	Providing Gym equipment in Mandakki Bhatti Layout Park	0.08	0.08	06.12.2018	05.02.2019	Yes	0.07	0.03
8	Relocation of Old Bus stand	2.50	2.19	05.01.2019	05.06.2019	Yes	2.29	0.1058
9	Provision for satellite command control center at SCP office	0.25	0.21	16.01.2018	16.04.2019	Yes	0.20	0.07
10	Supply and Installation of sanitary napkin vending machine and Sanitary Napkin Dispenser	0.25	0.16	01.03.2019	30.04.2019	Yes	0.12	0.12
11	Construction of Public R-toilets in Parks at 9 Locations in Davanagere	1.34	1.39	29.06.2018	15.04.2019	No	1.31	0.00
12	Pilot 3 B : Providing & Installation of Gasifier, Machineries and Equipments in newly constructed Working Shed at Mandakki Bhatti, Davanagere	0.19	0.19	23.08.2018	15.06.2019	Yes	0.19	0.02
13	Gym & Play equipment in Davanagere City phase 1	3.00	1.94	22.02.2019	21.08.2019	Yes	2.26	0.492
14	Improvement to Urdu School in Maganahalli Road	0.60	0.55	21.12.2018	24.08.2019	No	0.53	0.05
15	Remodelling of storm water drains in ABD area - Kondajji Road Drain - Drain Nos: D4A & D4B	17.12	14.98	11.06.2018	05.10.2019	No	14.92	0.92
16	Supply, Installation, commissioning, operation & maintenance of Digital Display Boards	3.00	2.42	08.03.2019	01.01.2020	Yes	1.89	0.55
17	Afforestation along Smart Roads	1.00	0.82	18.07.2019	14.01.2020	No	0.36	0.00
18	Smart school project (Phase-2)	2.00	1.68	23-06-2020	22.06.2020	Yes	1.39	0.11
19	Improvement of Drains & Foot path in NR Road	1.73	1.58	06.10.2018	10-07-2020	No	1.41	0.00
20	Remodelling of storm water drains in ABD area - SPS Nagar drain	6.14	5.58	04.06.2018	15-07-2020	No	5.15	0.00
PART A: TOTAL		40.45	34.96			0.00	33.19	2.50
Net Savings:								2.2992
II. WORK ONGOING								
Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Probable date of completion	Financial Progress as on 24th HPSC Till date		Present status & Reasons for delay in completion
1	Improvement of Mandipet Road in Davanagere City	7.82	7.46	03.01.2018	20-09-2020	6.26	6.26	Total length -510m; PQC work, Footpath, SWD & UGD, House service Connection, Electrical cable laying and approach road work are completed. Feeder Electrical cable laying work is completed. Awaiting electrical Inspector approval for commissioning
2	Improvement of Chamrajpet Road in Davanagere City	6.98	6.66	19.01.2018	15.01.2021	0.68	0.87	Total length of proposed Road - 470m. 570 mtr. of Storm water drain completed out of 940 mtr. PQC laying completed for 240 m. Electrical chambers & utility ducts for 150mtrs under progress. SWD Pipe laying upto 440 mtrs Completed. Electrical pole shifting and Telecom Chambers work under progress.
3	Improvement of Chowkipet Road in Davanagere City	14.03	14.27	03.01.2018	31.10.2020	6.12	6.46	Total length of road : 1050 mtrs; Out of which 680 mtrs of PQC is laid & balance of 325 mtrs CC road which is in good condition has been retained. Construction of SWD, UGD, inspection chambers has been completed. 750 mtrs footpath work is in progress. Electrical cable laying is under progress.
4	Improvement of MG Road	6.30	5.94	04.06.2018	20-09-2020	4.33	4.33	Total length of Road proposed - 416mts. PQC for carriage way completed. Footpaths completed. Street lights, signage completed. Fixing of electrical accessories like RMU feeder pillars PSS, laying of UG cable and electrical HSCs completed. Commissioning of electrical works in progress.
5	Remodelling of storm water drains in ABD area - Kondajji Road Drain - Drain Nos: D1, D1A, D2, D3, D5 & D5	18.34	16.04	11.06.2018	31.01.2021	7.27	7.27	Total length of drain is 4585 mtrs; Out of which 2330 mtrs drain work is Completed. Chain link fencing for a length of 800mts is completed. Further drain works is in Progress.
6	Remodelling of storm water drains in ABD area - Bashanagar main Road drains - Drain Nos: D7 & D8	5.30	4.89	14.06.2018	30.09.2020	3.80	3.80	Total length of drain is 2571 mtrs; Out of which 2370 mtrs of drain work has been completed. Footpath work is to be started.

Smart City Name: Davanagere

7	Remodelling of storm water drains in ABD area - In front of Fish market to Maganahalli Halla drains - Drain Nos D13,D14 & D15	10.66	9.88	14.06.2018	30.10.2020	7.60	8.35	Total length of drain is 2620mts; Out of which 2300 mts drain work is completed. Chain link fencing is completed for 1100mts and 200mts cover slab casted, 18 no's box culvert work completed and remaining work is in progress.
8	Remodelling of storm water drains in ABD area - K.R. Road & Razaul Mustafa Nagar 2nd Main road drain - Drain Nos: D9,D10,D11& D12	6.22	5.60	04.06.2018	30.09.2020	4.13	4.13	Total length of drain is 2860 mts; Drain work is completed, footpath construction is under progress.
9	E-Toilets in Davanagere City (phase 2)	6.61	5.05	22.02.2019	30.09.2020	1.47	1.47	Total No. of Units : 37; Out of which 15 units are installed, 10 units commissioned. Balance 5 units will have to be commissioned. Remaining work is in progress.
10	Implementation of ICT Project in Davanagere	82.41	74.84	10.10.2018	31.12.2020	13.99	13.99	City Surveillance system, Infrastructure, Smart Pole, Helpdesk, One city- One website with mobile application & kiosk, Intelligent Traffic Management system (ITMS), E- Learning Centres, Public address system (PAS) is in Progress Annexure Enclosed
11	E Rickshaw (phase 1)	0.42	0.42	12.12.2018		0.14	0.14	Total No. of E Rickshaws Supplied by agency : 20; Out of which 9 E Rickshaws handed over to beneficiaries. Loan approval of remaining beneficiaries' is under progress.
12	Improvement of KR Market Road	3.65	3.66	21.12.2018	31.10.2020	1.93	2.22	Total length 620 mts- Storm water drain and footpath work are completed. Out of 230 mts of smart Road, 230mts Completed. Footpath work and electrical works under progress.
13	Improvement of Drains & Foot path in KR to HC Road	2.20	1.99	20.12.2018	15.09.2020	1.01	1.49	Total length 1050 mts ; Drain work completed. Footpath Paver laying work is under progress.
14	Improvement of secondary drains at Basavarajpete, Basha Nagar, Mandipete & Maganahalli road in ABD area	14.26	13.48	16.01.2019	31.12.2020	4.76	4.76	Total length of drain: 8390 mts; Out of which 4100 mts is completed. Remaining drain work is in progress along with footpath work.
15	Redevelopment of Kalyani at Hondada Circle and Clock Tower in ABD Area.	3.10	2.83	11.02.2019	10.12.2020	0.67	0.67	Clock tower civil work is completed except electrical work. Kalyani concrete steps work is in progress. stone pillar making, sculpture and architectural work.
16	Remodelling of Storm Water Drains around Durgambika temple in ABD Area.	7.94	7.05	21.12.2018	14.12.2020	2.80	2.80	Total length of drain: 4900 mts Out of 2100 mts drain work, cover slab laying for existing drain and 5 no's box culvert are completed. Footpath and balance drain work is under progress.
17	Command and Control Centre (Construction of Building)	15.85	12.60	18.01.2019	31.01.2021	3.87	3.86	Basement & Ground floor roof slab concreting completed, First floor roof slab work in progress.
18	E-Rickshaw (phase 2)	1.58	1.44	27.05.2019		0.00	0.00	WO issued to Kinetic Green on 27.05.19.80 Nos of e-Rickshaws in scope. However proposed for dropping.
19	Improvement of 9 Junctions In Davanagere City Phase 1	10.00	8.03	22.02.2019	18.02.2021	3.45	3.81	Footpath work at 5 Junctions viz Ram & Co Circle, work is in progress and Jayadeva Circle, Sharadamba Circle, Bapuji Samudaya Bhavana Circle works are completed. Ganesha Circle are in Progress.
20	Installation of Signages & Road Safety measures Phase 1	7.00	4.36	22.02.2019	31-10-2020	2.53	2.89	Installation of flexible median markers at PB Road and Hudadi road are completed. Fixing of Studs, Road marking and Landmark, double arrow and single arrow sign boards installation are in progress.
21	Redevelopment of Old City Bus Stand	28.53	25.41	01.04.2019	01.09.2020	0.00	0.00	Dismantling Completed Footing work is in progress.
22	Construction of Electric Crematorium	2.46	2.86	12.06.2019	31-12-2020	0.20	0.48	Roof slab completed Furnace are stair case are in progress.
23	MSI(Centralised Data center at KMDS)	26.90	12.5			8.91	8.91	Work order issued. Project is being monitored by KMDS.
24	Improvement of Binny Company Road	6.50	5.60	00.03.2019	31.12.2020	0.59	0.59	Total Road Length: 530mts; Electrical and telecom chambers Completed. SWD & DWC pipe laying, UGD Chambers, PQC work is completed for 200 mtrs. Balance work is under progress.
25	Improvement of basic Infrastructure in Mandakki Bhatti Area	18.00	12.93	06.03.2019	31.12.2020	6.09	6.09	Total Road Length : 4200 mts; Out of which 2442 mt. road work & out of 9160 7500 mts drain work is completed. Balance work is in progress.
26	Basic infrastructure in Ashraya Layouts	37.50	34.36	07.03.2019	31.05.2021	11.25	11.25	Total Road Length. 21000mts & Drain Length 33060 mts; Out of which 4700 mts road work & 19000 mts drain work is completed. Balance work is in progress.
27	Construction of Barrage across Tungabhadra River near Rajanahalli village	98.16	76.11	14.08.2019	05.05.2021	0.00	13.12	Foundation concreting for 264 mts out of \$55 mt upto level 520RL including 18 piers and 2 sluice gates. Work will start once water resides in the River.
28	Heritage Block- Durgambika Temple	3.50	3.29	31.05.2019	31.12.2020	0.94	1.38	Ground & First floor work is completed. First floor Plastering is in progress.
29	Development of Pedestrian Foot path in ABD area Phase 1	20.00	15.53	10.07.2019	31.01.2021	0.00	1.60	Total length : 5650mts; Drain works for 305 mtrs completed. Drain work at Railway parallel Road & Kondalji Road is under progress.
30	Improvements to Maternity Hospital in Basha Nagar in ASD Area	1.50	1.35	31.05.2019	31.12.2020	0.37	0.37	Ground & first floor roof work completed. Plastering work is in progress.
31	Redevelopment of Jagalur Bus stand	3.00	3.21	26.06.2019	31.12.2020	0.23	0.23	Footing works are completed. Plinth beam construction in progress.
32	Improvements of Major storm water drains in PAN City	25.00	18.79	25.06.2019	31.03.2021	4.75	5.42	Total Length of drain : 10100 mts; Out of which 3000 mts drain work is completed. Balance work is in progress.
33	Improvements of Schools in ABD Area	3.00	2.11	11.08.2019	09.12.2020	0.00	1.32	Total No of Schools :05; At SPS Nagar primary School : Parapet and Yelanka Tiles laying work is completed. Repair work is under progress. At SPS Nagar High school Parapet wall work is completed repair work is in progress. At School near Durgambika temple granite flooring work, parapet wall taller civil work completed. Balance work is in progress. At Chowkipet school, Wall & Ceiling plastering work is in progress. At Beedi layout, repair work is in progress.

Smart City Name: Davanagere								
34	Improvement of junctions in Davanagere City Phase 2	9.00	3.63	29.08.2019	26.11.2020	0.46	1.11	Total No of Junctions: 04: At DRR Junction, towards DRR College, 400mts Paver laying is completed. At RTO Junction, Drain Works for 200mts drain completed on LHS.
35	Installation of Signages & Road Safety Measures (Phase I)	9.00	6.14	16.08.2019	31.12.2020	0.00	0.00	Fabrication in progress.
36	Cycle track around Kundwada lake with bund improvements	15.00	13.56	11.09.2019	10.09.2020	0.00	0.00	Survey in progress.
37	Basic Infrastructure to 7 roads	25.00	18.82	18.11.2019	18.11.2020	0.53	1.36	Total Length: Road- 3850 mts; Drain & Foot Path - 2770 mts; Street lights-260 No's 705 mr Road work and 1526 m Drain. Further work is in Progress.
38	Establishment of Smart School in Davanagere Phase -I	5.00	3.01	21.12.2019	30.09.2020	1.05	0.00	Agency has Supplied Chairs & tables, AIO Desktops, UPS, Ceramic Boards and IT hardware's in the all the schools. All in One device is to be supplied.
39	Afforestation along Roads Phase -II	5.00	3.77	18.12.2019	31.03.2021	0.00	0.00	Out of 6500 Plant, 1300 plants have been planted.
40	Construction of Skew bridge across outer ring road and other culverts across storm water drain.	5.00	3.77	19.12.2019	14.09.2020	0.00	0.00	Excavation work is under Progress.
41	Improvement of pedestrian footpath Phase II	20.00	14.83	15.02.2020	14.02.2021	0.00	0.00	Total Length -7000 mts: Gurubhawan road- 910 mt footpath work in progress and 320 m Gundl circle to laxmi four mt footpath work is in progress.
42	Development of Ring road & its approach roads	65.00	46.31	20.02.2020	19.02.2021	0.00	2.74	Survey work is completed, 5750 mt road length out of which 240m PQC completed. 1400 mt White toping completed. Kerb stone laying and further stretches is in progress.
43	Major storm water drain from Mattikal to Bethur Halla	3.00	2.34	18.03.2020	17.12.2020	0.00	0.00	W.O issued on 18-03-2020. Due to Covid-19 work started in the month of July-2020. 27 mSkew bridge completed and wall is in Progress.
44	Major Storm Water Drains in ABD area Korahalli to Bethur.	3.00	2.41	18.03.2020	17.12.2020	0.00	0.00	Survey work is in progress.
45	Installation of Gym & Play equipments in parks - phase II	5.00	4.50	02.05.2020	02.05.2021	0.00	0.89	Site preparation and Procurement is in progress. Civil work in progress at following park.
46	ICCC Building & Smart City office Interior & Furniture	5.00	1.88	02.05.2020	01.11.2021	0.00	0.00	W.O issued on 02-05-2020
47	Redevelopment of Tennis Court situated in High School Ground, Maintained by District Tennis Club Association and Land leased out from Education Department.	1.50	1.25	01-07-2020	31.03.2021	0.00	0.00	W.O issued on 01-07-2020. Earth work is in progress.
48	Construction of Research and Development Building in UBDT College of Engineering affiliated to VTU (Govt. Engineering College)	4.50	3.64	26-06-2020	25.06.2021	0.00	0.00	Footing marking is under progress.
49	Basic Infrastructure development works in SSM Nagar, Beedi Layout, ParavathammaNagara of ABD area.	10.00	7.57	20-08-2020	19-08-2021	0.00	0.00	W.O issued on 20-08-2020
50	Major storm water drain from Shananur Rudra bhoundi to Kundawada WTP 2km length	16.00	12.04	20-08-2020	19-04-2021	0.00	0.00	W.O issued on 20.08.2020 Survey Work is in progress.
51	Redevelopment of Road from Govt. Employees Samudaya bhavana (New clock circle) to Sapthagiri School - Corporation Road	10.00	7.71	20-08-2020	19-02-2021	0.00	0.00	W.O issued on 20.08.2020 Survey Work is in progress.
PART B: TOTAL		720.72	579.71			112.19	136.45	
III. Tender Stage								
S.No	Name of the project	SCP cost	Tender / DPR Cost	Tendered date	No. of tender calls	Present Status of tender evaluation	Reasons for Delay in tender Evaluation / Issue of LOA / Work order	
1.	Redevelopment of KSRTC Bus stand. Laser show @ Kundawada Lake and Musical Fountain, Installation of lights and improvements in Glass house.	120.00	120.00	19-06-2020	2		Negotiation is with contractor is under going.	
2	Mini water tender with mist Technology Vehicle and other necessary equipments for Fire and Emergency Services Department.	5.00	5.00	10.11.2019	1		Technical Bid Evaluation is under progress.	
3	Rejuvenation of Swimming pool in Devaraj Urs Layout under the ownership of Department of Youth and Sport Services.	1.00	1.00	04.06.2020	2		LOA Issued on 17.08.2020	
4	GIS & RFID based Integrated Solid waste Management System	9.16	22.00	08-07-2020	1		Technical Bid Evaluation is under progress.	
5	Approach Bridge across Nala near SSM Nagar B Block	2.00	2.00	22.07.2020	1		Technical Bid Evaluation is under progress.	
6	Improvement of Government School Buildings in North zone of Davanagere City.	4.00	4.00	31-08-2020	1		Tendered on: 31-08-2020 Last date for submission: 03-10-2020 Bid opening is on: 05-10-2020	
7	Improvement of Government School Buildings in South zone of Davanagere City.	4.00	4.00	31-08-2020	1		Tendered on: 31-08-2020 Last date for submission: 03-10-2020 Bid opening is on: 05-10-2020	
PART C: TOTAL		150.16	163.00					
IV. DPR Stage / FR Stage								
S.No	Name of the project	SCP cost	DPR Cost	Tentative date of Tendering	Present status of DPR/FR			
1	ICT Works in PAN City- Phase II	17.00	17.00	10-09-2020	DPR issue in principle approval. DPR is in progress.			
2	Stadium near SSM Nagar B Block (Corporation Owned Property)	10.00	10.00	04-09-2020	Technical sanction under progress			
3	Bus stand in Bethur Road	10.00	10.00	15-09-2020	Technical sanction under progress.			
4	Open Air Theatre at Visual Arts College affiliated to Davanagere University Campus (Govt. College)	3.00	3.00	10-09-2020	DPR have been submitted to KUIDFC for claiming 4G exemption and contestment work to Nimiti Kendra.			
5	Theme Park in Visual Art College premises affiliated Davanagere University (Govt. College)	3.00	3.00	10-09-2020	DPR have been submitted to KUIDFC for claiming 4G exemption and contestment work to Nimiti Kendra.			
6	Trauma centre and other development works in Chigateri General Hospital (Govt. District Hospital)	12.00	12.00	16-09-2020	Technical sanction under progress			
PART IV: TOTAL		55.00	55.00					
Grand Total SCM			832.66					

Smart City Name: Davanagere

PPP Projects

Sl. No	Name of the project	SCP cost	W/O Cost	Work order date	Probable date of completion	Financial Progress as on 31st Dec 2019		Present status & Reasons for delay in completion
V. WORK ONGOING								
1	Selection of Developer to Design, Finance, Manufacture, Supply, Install, Test, Commission, Operate and Maintain for Rooftop Solar PV systems for 25 years on Turn off basis on selected eight Government Buildings	0.00	2.20	15-11-18	15-12-2020	0.00	0.00	Awaiting for PPA execution from agency with BESCOM
2	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 1	7.53	2.82	08-03-2019	20-09-2020	0.83	1.21	Out of 52 bus shelters, 51 are completed. Renovation work at 1 locations is in progress
3	Public Bicycle Sharing System	9.99	9.99	08-03-2019	15-12-2020	0.00	0.00	Out of 20 Locations 18 completed. 2 Locations platform construction are under progress. Warehouse in CCC building basement floor in progress
4	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 2	6.25	3.20	10-03-2020	09-03-2021	0.00	0.00	WO issued on 10-03-2020
PART V: TOTAL		19.77	18.21			0.83	1.21	

VI. Tender Stage

S.No	Name of the project	SCP cost	Tender / DPR Cost	Tendered date	No. of tender calls	Present Status of tender evaluation	Reasons for Delay in tender Evaluation / Issue of LOA / Work order
1	PPP Street Light (Cat. 4)	0.00	23.64	03-03-2020	4		20th Board meeting date 12-08-2020 approved the tender rates as per
PART VI: TOTAL		0.00	23.64				
Grand Total (SCM+PPP)			874.52				

Convergence Projects

Project ID	SCP Cost	Estimated Amount	Physical progress
1	37.74	37.74	Work completed O & M under progress
2	1.00	1.00	Work completed
3	1.00	1.00	Work completed
4	1.00	1.00	Work completed
5	13.17	13.17	Work completed
6	13.48	13.48	Work completed (Both are Same Projects as mentioned above)
7	14.01	14.01	Work completed
8	37.96	37.96	Work completed
PART G: TOTAL		119.36	
PART H: WORK ONGOING			
1	109.99	109.99	Work in progress and FOT-5 proposal has been submitted to HQ Bangalore
2	22.29	22.29	Zone 1, 2 and 3, Ground and 1st Floor erection complete
3	662.03	662.03	Work in progress
4	83.37	83.37	Work in progress, bid to be invited for the same and submitted to HQ
5	41.22	44.22	Cancelled
PART H: TOTAL		921.90	
Total Convergence		1041.26	
Grand Total SCM+PPP+CON		1915.78	

Mangaluru Smart City Limited							in Cr.
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Status
1	Conversion of all the lighting in government building into LED	2.905	1.91	04.02.19	04.08.2019	30.09.2019	Completed
2	Construction of Clock Tower at Clock Tower Junction. Civil 65 lakhs, Aluminium Ladder Rs 2.15 lakhs, Electrical Rs 1.60 lakhs, Analog Clock Rs 6.75 lakhs	0.90	0.75	09.02.18	06.02.2018	30.09.2019	Completed
3	Smart Road Package 1 - Improvements to Nehru Maidan Road from Clock Tower to AB Shetty Circle	6.16	2.16	20.06.18	20.12.2018	31.01.2020	Completed
4	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 2 (14 nos)	4.80	2.80	24.03.18	24.09.2018	31.01.2020	Completed
5	Providing civil interior work for Smart City office	0.67	0.60		31.10.2019	31.10.2019	Completed
6	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 1 (06 nos)	4.60	1.20	09.07.18	09.01.2019	15.03.2020	Completed
7	Supply & installation of 37 bedded ICU at new super specialty block of first floor at Wenlock hospital premises	3.47	3.47	30.04.2020	30.10.2020	30.05.2020	Completed
Total		22.61	12.89				

Sl.No	Name of the Project	SCP Cost	Work Order Cost	Work Order date	Date of Completion as per contract	Anticipated Date of Completion	Status
1	Construction of under ground drainage in Zone-4 (Part-1) in ABD Area	5.00	4.50	23.06.2018	31.12.2020	31.12.2020	151 manhole completed out of 184 Nos 340km pipelaying completed out of 456km Work in progress near Forum Mall, Pandeshwar
2	Selection of System Integrator for Implementation of Command and Control Center Components in Mangaluru City	32.00	28.01	07.11.18	31.07.2020	31.07.2020	1st floor allotted on 04.07.2019 Software development completed. Procurement of Smart Poles, GPS devices & QR Code in progress Smart Pole installation in progress (Sample smart pole in Mallikarte is installed). Video wall installed. Pre go live demonstration conducted on 26.09.2019
3	Construction of Under Ground Drainage in Zone IV part 2 and Zone III part 1 in ABD Area	9.50	8.55	01.02.2019	31.12.2020	31.12.2020	176 MH completed out of 315 - 3268m 200mm pipe line completed - 1600mtr house connection completed - JM 2nd cross road house connection completed - Oldport road MH work in progress. - Ansari 1st cross road Main line installation in progress.
4	Cost towards common data centre at KMDS, Bengaluru	12.00	11.88	28.02.2019	28.08.2019		Work order issued (by KUIDFC) Rs 8.90 Cr has been released to KMDS on 30.07.2019
	Smart Road - Package 2 (Loop road)	14.50	13.76	04.07.2019	03.12.2020	03.12.2020	Storm water drain work under progress at mission Street road
6	100% Underground Drainage network in ABD Area - Package 4	25.00	24.05	23.08.2019	22.12.2020	22.12.2020	230 Kms out of 22 Kms pipeline is completed 120 manholes completed out of 998 Nos. House Service connection in 2.7 Km out of 18.70Kms completed. Work in progress in Emmekere 1st cross and Emmekere 2nd cross road
7	Smart Road - Package 4	48.00	41.21	16.09.2019	15.02.2021	15.02.2021	Hampankatta JN work in progress, - Land acquisition Drawing preparation in progress for hampankatta junction from MCC consultant - Kyber pass road marking is in progress work will start soon - PVS road FRP cover work & tile work in progress - Near nexa showroom Drain work is in progress - Near Mangalore University Footpath Breaking is in progress Bunts hostel junction to jyothis junction work Currently MCC has taken up drain work and Road work will be taken up after drain work clock tower junction and app state station junction junction work will be commenced after receiving the drawings from MCC consultant

Mangaluru Smart City Limited							in Cr.
8	Smart Road - Package 5	49.00	46.87	16.11.2019	15.03.2021	15.03.2021	Bridge road carriageway (28m) & Arya Samaj road carriageway (595m) completed. Milagres Cross road (150m) work is completed. Nandigudda Attavar drain works in progress (70m LHS out of 200m completed). Bridge Road Bell-mouth Drain is complete (60m). 140m RHS drain work is in progress. Milagres cross rd.
9	Smart Road - Package 9 - Construction of Pedestrian Plaza	7.00	5.93	20.09.2019	15.02.2021	15.02.2021	Box Culvert work of length 25m is completed. Staircase work under progress.
10	Implementation of E-smart schools in all government schools - Package 1 - Infrastructure	11.50	11.00	21.08.2019	15.02.2021	15.02.2021	Nirishwalya & Pandeshwar school completed. Work in progress in LPS Horge Bazaar (95%), GIS Horge Bazaar (90%), Bunder Urdi school (60%), Car Street (50%), Balmatta (40%), Bolar (80%) & Basti Garden School (90%). Work in progress.
11	Smart Road - Package 6	48.00	41.78	04.10.2019	15.02.2021	15.02.2021	Carriageway concreting completed in Old Kent road & New Pandeshwara road. SWD in progress in Old Kent road. Carriageway Work in progress at New Monkey Stan I road & Telecom House Road. Mahalingeshwara temple road to be taken up.
12	Smart Road - Package 3	49.00	44.39	19.11.2019	19.03.2021	19.03.2021	Azizuddin road PQC completed. Storm water drain & PQC Work in progress in Rosario Church road to Hamilton Circle. Carriageway work under progress at B.R. Karkera Road.
13	Smart Road - Package 7	40.52	38.74	18.11.2019	18.03.2021	18.03.2021	Maldan 4th Cross road 100% Carriageway concreting work completed. Madan 3rd Cross road concreting is in progress (145 meters). Carriageway work in progress in JM 2nd Cross road (90meters).
14	Strengthening distribution system for implementing 24x7 water supply including 8 years O & M to Mangaluru City (Contribution from Smart city fund as Convergence)	114.00	114.00	24.12.2019	24.12.2021	24.12.2021	Notice to proceed issued on 24.12.2019. Survey works under progress (KJWIMF) Rs. 8.00 Cr deposit contribution made on 28.05.2020. Second instalment of Rs. 7.00 Crore has been deposited on 30.06.2020. Third instalment of Rs.10.00 Cr has been deposited on 10.08.2020.
15	Rejuvenation of Gujjarakere Lake for Rainwater harvesting & recreation	4.00	2.94	14.02.2020	14.06.2021	14.06.2021	Work Order issued on 14.02.2020. Dewatering completed. Dewatering & Desilting of lake bed by dredging method under progress.
16	Construction of Command Control Building, annex to MCC Building	5.00	4.26	13.02.2020	12.02.2021	12.02.2021	Slab Shuttering works of Ground floor level under progress.
17	Upgradation of Integrated Asset Management and Urban Property Ownership Record Building	5.00	4.88	13.02.2020	12.02.2021	12.02.2021	Work Order issued on 13.02.2020. Due to Covid-19. Work commenced from 04.05.2020. 3rd Floor Slab concreting completed.
18	Skill Development and Safety Training Centre	4.75	4.60	14.05.2020	13.05.2021	13.05.2021	21 Nos. Footing & Pedestal is complete. Plinth work under progress.
19	Community Level Facilities along with international swimming pool	24.94	21.96	20.02.2020	20.02.2022	20.02.2022	Plinth work is in progress (219 out of 279 piles are completed).
20	Integrated Development of Kadri Park Area	12.00	9.07	18.02.2020	18.02.2022	18.02.2022	West plaza - 90% road work completed. East Plaza - 200m concreting completed in 1st position. Storm water drain in progress for about 150m.
21	Implementation of E-smart schools in all government schools - Package 2 - ICT	5.00	3.93	14.02.2020	30.09.2020	30.09.2020	All in one computer installed in 35 classrooms. 392 Google notebooks have been delivered. Teachers training in progress. 130 desk & benches procurement in progress.
22	Rejuvenation of Kavoora Lake for Rainwater harvesting & recreation	8.00	6.94	27.02.2020	31.07.2021	31.07.2021	Works are suspended due to heavy rainfall.
23	Rehabilitation of Central Market	6.24	5.06	02.05.2020	02.11.2020	02.11.2020	Foundation work of Shed 3 completed. Stone masonry work was under progress. Work stopped due to High Court Stay Order.
24	Upgradation of Wenlock Hospital - Infra works	5.83	4.59	06.06.2020	05.06.2021	05.06.2021	56 meter of PQC is Completed near Ayush Block. Pavement work in progress near Physiotherapy block.
25	Upgradation of Mangala Stadium	10.00	5.87	02.06.2020	01.03.2021	01.03.2021	Excavation of soil Bund in progress. And footing marking work in progress.
26	Construction of additional floor at existing building of Lady Goschen hospital at Mangaluru	3.00	1.93				48 nos columns has been casted. Beam & Slab shuttering work in progress.
27	100% Underground Drainage network in ABD Area - Package 3A	1.75	1.42				LoA has been issued on 28.07.2020.
28	100% Underground Drainage network in ABD Area - Package 3B	1.25	1.02				LoA has been issued on 28.07.2020.
Total		561.78	513.14				

Mangaluru Smart City Limited

in Cr.

Sl.No	Name of the Project	SCP Cost	DPR Cost	Last Date of Bid Submission	Tentative date of WO	Status
1	Construct on Indoor Stadium for Kabaddi & Shuttle Badminton near Erva Market	35.00	35.00	11.06.2020	05.07.2020	Technical Evaluation is completed. The AEC has revised the drawings & the same was presented to the Chairman through VC on 05.07.2020. Financial evaluation completed. The agenda is placed in the forthcoming board meeting scheduled on 07.09.2020 for approval.
2	Upgradation of Wenlock Hospital Surgical Block	43.00	43.00			The scope of work is revised, infrastructure development part will be taken up in Smart Road package. DPR has been prepared. In the forthcoming board meeting scheduled on 07.09.2020 for approval.
3	Retrofit Car Street & areas of Sri Venkatramana Temple as Religious Zone	14.59	14.59			Approval from TC KUIDFC received & Tender notified. Last date for submission of tender 09.10.2020
4	Connector Road from NH66 near Jeppu to Morgans gate including construction of R/B	49.95	49.95	31.10.2020	31.10.2021	
	Total	142.54	142.54			

Sl.No	Name of the Project	SCP Cost	DPR Cost	Tentative Date of Tendering	Probable completion date	Present Status
1	Command and Control Center - Stage 2	30.00	30.00			New AEC has come on board. DPR work under progress.
2	Waterfront Area Development	150.00	150.00	31.07.2020	31.12.2022	Financial Bid of New AEC is opened and the agenda is placed in the Estimation, DPR and Drawings Submitted to KUIDFC for approval.
3	Construction of RCC Retaining Wall and Jackwell at headworks near Thumbe Vented Lam for Mangaluru City Water Supply	23.00	23.00			KUIDFC has sent observation. Compliance in process will be sent to KUIDFC by 05.09.2020.
	Total	203.00	203.00			
	GRAND TOTAL SUM	872				

PPP Project

Sl.No	Name of the Project	SCP Cost	DPR Cost	Date of Completion as per contract	Anticipated Date of Completion	Status
1	Installation of Rooftop Solar on Government Buildings in ABD area - Phase 1	7.08	7.08	30.03.2019	30.09.2020	Agreement with Govt buildings signed only for 757KW out of 1200 KW. Panel erection completed in KFDC, CSI Hospital Town Hall & Revised LOA was issued on 29.06.2020. Concessionaire has submitted design for approval. Awaiting BG from Concessionaire for LOA has been issue to the Contractor on 04.07.2020. Awaiting BG
2	Development of MLCP with retail space near Hampankatta Junction	79.05	79.05	07.11.2021	31.12.2022	
3	Conversion of Street lights to LED	62.63	62.63	04.01.2020	31.07.2020	
	Total	148.76	148.76			

Sl.No	Name of the Project	SCP Cost	DPR Cost	Last Date of Bid Submission	Tentative date of WO	Status
1	Redevelopment of Central Market along with Fish Market	114.03	114.03	30.05.2020	31.07.2021	Financial Bid/E Auction is completed and the agenda is placed in the forthcoming board meeting scheduled on 07.09.2020 for approval.
2	Integrated Transport Hub (Integrated Bus Terminal, with Retail mall and Recreational Center)	445.00	445	27.07.2020	30.07.2020	Tender Notification was published on 22.06.2020. Last date for submission of bid was 31.08.2020. No bids received. NIT for Call 2 will be initiated by 02.09.2020.
	Total	559.03	559.03			
	GRAND TOTAL PPP	707.79				

Convergence Projects

Projects Completed

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Status/Remarks
1	Development of GHS Road	1.50	1.23	
2	Development of Road - Hamilton Circle to Old Bunder Main Road	1.40	1.36	
3	Development of Bavutagudda Idga Masjid Area - Interlocking	0.60	0.45	
4	Development of Sturrock Road Widening of Road, Drain and Footpath	1.90	1.56	
5	Development of Road from Hampankatta Circle to Muttapa Gudi Junction	0.95	0.93	
6	Development of Karangalpaday Circle	0.90	0.57	
7	Development of Old Kent Road	0.56	0.40	
8	Development of Road from Hotel Krishna Bhavan to Hotel Vimlesh	0.50	0.43	
9	Development of Jeppu Kadupadi Road	0.43	0.36	
10	Development of Road from AB Shetty Circle to Yemmeri Cross	2.30	2.30	Work Completed

Mangaluru Smart City Limited

In Cr.

11	Development of Road from Nandigudda Circle to Railway Station Junction	1.82	1.82
12	Dongarken Road Widening	1.12	1.12
13	Bunts Hostel Road Development	1.75	1.75
14	GHS Road Widening	1.50	1.50
15	KS Rao Road Development	0.97	0.97
16	Widening of roads	54.80	54.80
17	Segregated Smart Bin for Street level collection	0.50	0.50
18	EWS Housing	9.36	2.36
Total		82.82	74.11

Projects Ongoing

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Status/Remarks
1	Rejuvenation of Sewerage System and Missing Links works to Mangaluru City	30.00	30.00	Project start date:08.06.2018.Work in progress
2	100% water supply coverage along with residential meters, water quality monitoring and SCADA	40.00	40.00	Financial bid opened on 20.08.2019. LoA issued on 19.10.2019
3	24x7 water supply residential water meter, Bulk water meter along with SCADA	88.75	88.75	587.68 Cr (Capex)+ 204.75 Cr (O&M) =792.43 Cr
4	Community Level Facilities along with International swimming pool	5.00	5.00	To take up in SCM Cost
5	Integrated asset management and urban property Ownership Record	2.00	2.00	To take up in SCM Cost
Total		165.75	165.75	
Grand Total Convergence (23 projects)		240.16		
SCM + PPP + CON		1819.52		

Tumakuru Smart City Limited

Completed Projects

S. No.	Name of the Project	SCP Cost	Approved DPR Amount (Rs. in Cr)	Work order Cost (Rs. in Cr)	Total Expenditure as on date	Status
1	Dredging, Desilting, lining, Restoration & Reclamation Works of Upstream Feeder Channels	0.39	0.39	0.389	0.3872	Physical Progress Work is completed Work completion date 10.12.2017
2	Construction of Smart e-Tickets	0.17	0.21	0.175	0.144	Physical Progress Project Completed & inaugurated on 02.03.2018 Work completion date 27.02.2018
3	Intermediate Para transit Stands (Auto Stands) 2 Nos	0.04	0.05	0.038	0.032	Physical Progress Work is completed Work completion date 28.08.2018
4	Tree Plantation Under HT Line	0.55	0.55	0.407	0.289	Physical Progress Work is completed Work completion date 09.09.2018
5	Redevelopment of Siddaganga Bus Shelter	0.08	0.09	0.088	0.056	Physical Progress Work is completed Work completion date 22.08.2018
6	Smart Park - Tumakuru University Park - (Civil)	0.62	0.62	0.617	0.589	Physical Progress Work is completed Work completion date 30.09.2018
7	Contribution towards improvement of Water Supply Scheme (under AMRUT)	14.00	14.00	14.00	14.00	Physical Progress Work is completed Work completion date 30.09.2018
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.49	0.50	0.496	0.303	Physical Progress Work has been completed Work completion date
9	Smart Lounges & Information Kiosks at Amanikere Lake basin	0.29	0.29	0.27	0.315	Physical Progress Work is completed Work has been completed on 01.09.2018
10	Construction of Toilet Block at NCC Campus	0.14	0.14	0.103	0.084	Physical Progress Work is completed Work Completed date 30.11.2018
11	6kW centralized Off-Grid Solar Power Plant with LED based Solar street lighting system	0.40	0.40	0.316	0.240	Physical Progress Work is completed Work Completed date 24.11.2018
12	Providing Toilet Block at P. J. College	0.14	0.13	0.101	0.073	Physical Progress Work is completed Work Completed date 24.11.2018
13	Apportionment towards GIS Software with KUIDFC	0.60	1.60	0.60		Work completion date April 2017
14	Pedestrian Environment improvement & Public Place making at Govt. P. J. College Precinct	2.40	2.40	1.87	0.41	Work of path way 2 Completed. Path way 1 is redesigned as separate project Work Completed date 05.01.2019
15	Clearance of 05 lanes of Amanikere	0.24	0.24	0.183		A project funded by 1 UDA taken-up under convergence. Clearance of Nam as is completed Work Completed date 04.01.2019
16	Installation of Sanitary Napkin Dispenser & Incinerator (at Empress High school P. J. College)	0.008	0.008	0.008	0.008	Installed
17	50 kW off-Grid Solar Photo Voltaic (SPV) System at GOVT. P. J. College	0.73	0.17	0.558	0.510	Physical Progress Work is completed on 22.01.2019
18	Smart Lounges - Furniture part	0.14	0.14	0.11	0.116	Work order issued on 24.01.2019 Physical Progress
19	Plantation around Amanikere lake	0.64	0.64	0.64	0.575	Entrusted work to forest Dept Work Completed on 03.12.2018
20	Smart Parking at M.G. Road Conservancies - Civil Part	0.40	0.45	0.33	0.29	Work Order issued on 22.10.2018 Duration of Project 4 months
21	Smart Parking at M.G. Road Conservancies - IT Part	0.16	0.15	0.13	0.047	Work order issued on 28.12.2018 Work Completed on 07.06.2019
22	Upparahalli Flyover Under Space Development	0.45	0.43	0.38	0.341	Work order issued on 28.12.2018 Work Completed on 07.06.2019
23	Plantation on Medians	0.90	1.00	0.849	0.2335	Work Order Issue Date 07-08-2018 Duration of Project 3 Months (5 years O & M)
24	Interior works for Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.42	0.332	0.257	Work order issued on 09.03.2019 Work completed on 28.07.2019
25	Select on of Agency for Operation and Maintenance of Smart Lounges at Amanikere - IT Part	0.95	0.95	0.69	0.58	Work order issued on 14.12.2018 Work Completed on 22.08.2019
26	Supply installation of litter bins, cover containers and sign board	0.37	0.37	0.32		Work Order Issue Date 15.10.2018 Duration of Project 2 months
27	Supply of UAV systems (Drone Procurement)	0.25	0.19	0.25	0.156	Work Order issued on 02.07.2019 Drone Supplied on 22.08.2019
28	Sports facility Center at P. J. College	0.41	0.45	0.345	0.376	Work Order Issue Date 15.06.2018 Work Completed on 22.08.2019
29	Integrated City Management Control Centre (ICMCC)	59.25	59.59	47.16	14.195	Work Order Issued on 23.11.2018 Work Completed on 15.08.2019
30	Facilities for and Operation of Teacher resource centre and student resource centre in Tumakuru City	0.23	0.232	0.16	0.1620	Work Order issued on 13.05.2019 Work Completed on 22.08.2019
31	Digital Library Software	1.63	1.63	1.71	0.4019	Work order issued on 04.01.2019 Work Completed on 28.08.2019
32	Selection of Agency for Establishment of Smart Classrooms at different Govt. Schools & colleges of Tumakuru	0.55	0.64	0.70	0.57	Work Order issued on 22.07.2019 Work Completed on 31.08.2019
33	Supply & installation Digital Display boards (at 3 locations)	1.06	0.766	0.486	0.403	Work order issued on 24.01.2019 Work Completed on 03.03.2019

Tumakuru Smart City Limited

34	Selection of Agency for establishment of digital classrooms, ICT lab and language labs at Govt. College and schools of Tumakuru. (Call-2)	2.35	2.35	2.25	1.626	Work order issued 05.03.2019 Work Completed on 15.03.2019
35	Construction of Skill Development Centre for NCC Cadets	0.42	0.42	0.327	0.250	Work order issued 06.03.2019 Work Completed on 11.10.2019
36	Firing Simulator for NCC Building - IT Part			0.11	0.035	Work order issued 06.01.2020 Work Completed on 18.05.2020
37	Supply, Installation of Furniture & Electrical work of DMC for PHC Tumakuru.	0.13	0.16	0.13	0.137	Work order issued 02.08.2019 Work Completed on 31.08.2019
38	Development of Smart Bus Shelter - Phase 1 (5 locations)	0.44	0.44	0.58	0.09	Work order issued on 17.01.2019 Work Completed
39	Supply and installation of Smart Poles at different places in Tumakuru	1.02	1.20	1.03	0.854	Work Order issued on 22.07.2019 Completed on 25.10.2019 Work order issued on 22.07.2019
40	Science Theme Park at Amanakere Lake	0.49	0.39	0.39	0.3698	Completed on 16.11.2019
41	Procurement and Installation of Set of outdoor Gym equipment & children play equipments at different locations in Tumakuru	0.81	0.51	0.32	0.2348	Work order issued on 22.07.2019 Completed on 15.11.2019
42	Development of Parks - ICC Premises		0.176	0.176	0.1004	Work entrusted to Horticulture Department. Work completed on 12.12.2019
43	Development of Parks - Siddarameshwara Extension park	0.75	0.199	0.199	0.1034	Work entrusted to Horticulture Department. Work completed on 12.12.2019
44	Development of Parks - Srethapin Nagar park		0.178	0.178		Work entrusted to Horticulture Department Work completed on 12.12.2019
45	Development of Parks - B PWD park		0.195	0.195	0.1450	Work entrusted to Horticulture Department Work completed on 12.12.2019
46	Digital Nerve Centre	2.01	2.27	2.27	1.1793	Work order issued 28.02.2019 Physically work is completed
47	Development of Parks - Kuvempu Nagar - Ward No 21	0.39	0.392	0.34	0.2707	Work order issued on 16.07.2019 Work Completed on 01.03.2020
48	Development of Parks - S. P. Nagar - Ward No 25	0.31	0.331	0.28	0.2191	Work order issued on 10.07.2019 Work Completed on 01.03.2020
49	Development of Parks - Adarsh Nagar - Ward No 20	0.91	0.905	0.74	0.5331	Work order issued on 10.07.2019 Work Completed on 05.03.2020
50	Additional Class rooms Block at PU College	1.23	0.99	0.857	0.6725	Work Order issue Date: 17.07.2018 Work completed on 01.03.2020
51	Solar Paneling of Glass House	4.5	3.19	2.93	2.7907	Work Order issued on 25.05.2018 Work completed on 29.04.2020
52	Intermediate Para Transit Stands - Phase 2	0.05	0.04	0.04		Work order issued on 13.06.2019 Work Completed on 15.05.2020
53	Development of Field Marshal Canappa road as Smart road	7.90	7.90	3.63	2.5036	Work Order issued on 23.11.2018 Work Completed on 10.05.2020
54	Intervention and Additional improvement for 24x7 Water Supply (SCADA system (KWS&DB)) - Filling of hemavani water to Amanakere	18.61	18.61	18.61	19.154	Work Order issued on 24.05.2019 Work Completed on 10.05.2020
55	Construction of Boundary Wall and chain link Fencing with MS gate and provision for camera & Lighting around Amanakere Lake	5.00	4.65	3.47	2.1307	Work order issued on 22.07.2019 Work Completed on 10.06.2020
56	Rejuvenation & Up gradation of Ring Road	68.40	68.40	52.47	27.5910	Work Order issued on 23.11.2018 Work Completed on 25.06.2020
57	Locked House Monitoring System (LHMS)	0.75	0.25	0.22	0.131	Work Order issued on 02.06.2020 Work Completed on 17.07.2020
58	Gym equipments procurement for SEC at Govt PU	0.45	0.56	0.42		Work Order Issued on 20.03.2020 Work Completed on 20.07.2020
59	Furniture for additional classroom to Govt PU College	0.04	0.06	0.05		Work Order Issued on 04.08.2020 Work Completed on 20.07.2020
60	Development of Parks - Amaragathi Nagar	0.49	0.56	0.49		Work Order issued on 12.12.2019 Work Completed on 22.07.2020
61	Development of Parks - Srethapin Extension	0.57	0.64	0.52	0.07	Work Order Issued on 03.10.2019 Work Completed on 22.07.2020
62	Development of Parks - Jayanagar	0.55	0.63	0.55	0.44	Work Order issued on 03.10.2019 Work Completed on 22.07.2020
63	Development of parking at 7 conservancies at BS P. Nagar roads in Tumakuru	1.40	1.62	1.30	0.19	Work Order Issued on 03.08.2019 Work Completed on 22.07.2020
64	Construction of additional classroom - New building at Govt PU College	1.00	0.88	0.77	0.27	Work Order issued on 19.07.2019 Work Completed on 23.07.2020
Total		209.60	207.91	170.74	98.24	

No.	Name of the work	Cost as per SCP (Rs. Cr)	Approved DPR	LOA/Work Order Cost	Final Date	Present Status and Reasons for delay in completion
-----	------------------	--------------------------	--------------	---------------------	------------	--

Tumakuru Smart City Limited

1	Development of Banyan Tree Boulevard	0.99	0.98	0.88	0.1726	<p>Work Order issued on 17.11.2018 As per WO - Work Completion date - 17.09.2019</p> <p>Physical Work Progress - 65%</p> <p>Remaining Works such as Laying Paver Blocks, Electrical, landscaping, Gate Fixing and all other finishing works to be completed.</p> <p>Pre-termination letter was issued on 02-03-2020. Final Notice for Termination is initiated on 01-07-2020.</p> <p>Frequent Stoppages of work by Contractor due to Repeated changes in Contractor's site engineers and labour.</p>
2	Development of Women Theme Park at Lparanali	0.94	0.94	0.68	0.0021	<p>WO issued on 27.12.2018 As per WO - Work Completion date - 26.03.2019</p> <p>Physical Progress - 80%</p> <p>SSM in open amphitheatre, BRM painting in open gym Footing of steel structure and benches work area completed. Paver block installation completed & electrical conduit excavation and gym equipment installation completed, Planter box work completed. Gate and electrical work in progress.</p> <p>Letter issued to contractor advising "to speed up the implementation of work otherwise stringent action will have to initiated to terminate the contract".</p> <p>Proposed to levy Penalty of Rs 6,77,377 for delay in completion in milestones.</p>
3	Development of Fitness Theme Park at Kasaba	0.78	0.78	0.65	0.0004	<p>WO issued on 17.01.2019 As per WO - Work Completion date - 16.04.2019</p> <p>Physical Progress - 19%</p> <p>Plan demarcation, Excavation for pathway, basket ball court completed.</p> <p>Termination letter issued to Contractor on 02.03.2020. Will be rendered by 08.07.2020.</p>
4	Smart Road Package 1, 4 Roads - MG, J.C. Horpet and Vivekananda roads	27.57	27.57	22.70	4.5379	<p>Work order issued 01.02.2019 As per WO - Work Completion date - 31.01.2020</p> <p>Physical Progress - 30%</p> <p>In JC Road, Ducting work in progress. In Horpet Road, Ducting Chamber work completed. Footpath work started in MG road and Vivekananda Road. Jaly Chamber work in progress.</p> <p>Delay due to KJWSDB UGD line construction. Gas line work to be completed, BESCOM Cable laying work to be completed. Delayed due to COVID-19 work was stopped. Work in progress now.</p>
5	Intelligent Transport System	6.00	4.63	4.69	1.1438	<p>Work order issued on 07.02.2019 As per WO - Work Completion date - 06.08.2019</p> <p>164 GPS Devices is commissioned to vehicles of TCC & 43 GPS devices are installed in KSRTC buses. Application for tracking vehicle with reports is ready for UAT. Agency started installation of in Bus P.S Boards. 40 P.S delivered at KSRTC office. 24 P.S display board for bus shelter delivered. 195 Panic button delivered, Control centre for KSRTC pending.</p> <p>The delay is due to the pending CIVIL and Electrical works for P.S boards.</p>
6	Rain Water Harvesting & Afforestation	5.00	4.99	4.22	1.4641	<p>Work order issued 23.02.2019 As per WO - Work Completion date - 22.11.2019</p> <p>Physical Progress - 90%</p> <p>Additional scope of work in progress.</p> <p>Delayed due to additional scope of work.</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now.</p>
7	Smart Road Package 2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road (Gubb), Veeranna Khatan and Road, South Bus Stand Road (KSRTC Depot Road), Bhagawan Mahaveer Jan Road, FMG Ganappa Road)	36.88	36.88	29.53	6.7260	<p>Work order issued 26.02.2019 As per WO - Work Completion date - 27.02.2020</p> <p>Physical Work Progress - 45%</p> <p>Delay Due to Encroachments: Due to the encroachments and the case is at court for finalization of Ro/W issues in the Mandipet main Road. Permission received from TSCL to take up this road for construction works after varu mahalakshmi poaga on 09.08.2019. Due to encroachments of street vendors in North and South bus stand road, and as per instructions from TSCL & local representative major work has been stopped till 13.08.2019. As the encroachments by street vendors and existing electrical poles in Bhagawan Mahaveer Road are not been cleared for shifting, also if there are of existing pipelines throughout the alignment. As the encroachments and existing electrical poles & Transformer are not been cleared till the month of Feb 2020 and due to existing water lines & proposed UGD lines in this road by KJWS&DB work got delayed at FMCH Road.</p> <p>Delay due to Covid - 19. Delay due to Covid - 19 under force majeure clause. Shutdown was announced from the central Government accordingly work has stopped.</p>
8	Energy Efficient Lighting (LED Lighting for New extensions),	11.6	7.95	0.90	2.3357	<p>Work order issued 06.03.2019 As per WO - Work Completion date - 05.12.2019</p> <p>Physical Progress - 55%</p> <p>1. 8mtr pole Foundation & cable laying is completed (595 locations). 702 poles are procured & Electrical completed.</p> <p>2. 9mtr pole Foundation is completed (57 locations).</p> <p>3. 9mtr pole excavation from Sd Dev. complete to one gas is completed.</p> <p>9mtr (780 nos) pole excavation is under progress at Ring Road.</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now.</p>

Tumakuru Smart City Limited

9	Smart Road Package-3B (Chamundawashan, Dr. Radha Kishana, Belgumbha Road)	49.82	49.0	44.45	7.6444	<p>Work order issued 05.03.2019 As per WO - Work Completion date - 05.03.2020</p> <p>Physical progress 21%</p> <p>Radhakrishna Road upto DBM completed for stretch of 0.00m LHS footpath work in progress in Radhakrishna Road, In Belgumbha Road, Utility Ducts work completed in Chamundeshwan Road. Site clearance to be given from Tumkur City Corporation</p> <p>Reasons for Delay in completion of Work</p> <ul style="list-style-type: none"> a) Encroachments in Chamundeshwan Road. Survey was Conducted by Tumkur City Corporation (TCC, and site clearance report is yet to be Received from TCC b) Permission by Forest Department for Shifting of Trees c) Permission and Shifting of Electrical Utilities by BESCOM d) Delayed due to COVID-19 work was stopped. Work in progress now
10	Smart Road Package-3C (BH Road)	47.72	47.72	41.5	4.5610	<p>Work order issued 05.03.2019 As per WO - Work Completion date - 05.03.2020</p> <p>Physical progress 25%</p> <p>BH Road Footpath work in progress from SS Circle to Bhadrappa Chowdy and Dudding work from Bhadrappa Chowdy to Town hall.</p> <p>Due to encroachment and non clearance</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now</p>
11	ATSI (Contamination Data Center at KMC)	30	30	12.2	8.9489	<p>Work order issued on 03.03.2019 As per WO - Work Completion date - 03.03.2020</p> <p>Physical progress 40%</p>
12	Road Improvements in ABD area with Under Ground Ducting and Resurfacing	108.82	98	84.51	6.8928	<p>Work order issued on 27.04.2019 As per WO - Work Completion date - 26.04.2020</p> <p>Physical progress 30%</p> <p>In Ashoka road while topping & Footpath work in progress</p> <p>Due to encroachment and non clearance</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now</p> <p>Work order issued on 27.04.2019 As per WO - Work Completion date - 26.10.2020</p> <p>Physical Progress 80%</p>
13	Smart Road Package-3A (Ashoka Road and DC Road)	21.19	21.19	18.00	9.1465	<p>Work order issued on 27.04.2019 As per WO - Work Completion date - 26.04.2020</p> <p>Physical progress 30%</p> <p>In Ashoka road while topping & Footpath work in progress</p> <p>Due to encroachment and non clearance</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now</p> <p>Work order issued on 27.04.2019 As per WO - Work Completion date - 26.10.2020</p> <p>Physical Progress 80%</p>
14	Affordable Housing at Manyamma Nagar	10.00	13.52	12.33	9.4461	<p>Block A, Block-B, Block-C inside and outside plastering work has been completed & Fixing of door frame and window grill has been completed</p> <p>Flooring & painting work is in progress</p> <p>No delay in work</p> <p>Work Order issued on 29.05.2019 As per WO - Work Completion date - 28.05.2020</p> <p>Physical Progress 65%</p> <p>Main carriage way completed. Drain work 80% completed. remaining drain work (LHS & RHS) is in progress</p> <p>Delayed due to</p> <ul style="list-style-type: none"> a) Permission delayed by Forest Department for Shifting of Trees b) Public opposed to cut the trees c) delayed Shifting of Electrical Utilities by BESCOM <p>Work order issued on 05.07.2019 As per WO - Work Completion date - 08.01.2020</p> <p>Physical Progress 80%</p>
15	Redevelopment of Ring Road - Phase 2	52.5	45.8	36.40	10.1569	<p>Work order issued on 05.07.2019 As per WO - Work Completion date - 08.01.2020</p> <p>Physical Progress 80%</p> <p>As per survey & GPR survey completed. Ortho images of the City has been submitted. Analytics, 3D view and other reports are completed. As per the survey report, the door to door survey is under process</p> <p>Due to covid situation the physical survey has not started</p> <p>Work order issued on 12.06.2019 As per WO - Work Completion date - 11.06.2020</p> <p>Physical Progress 25%</p> <p>Work order issued on 31.05.2019 As per WO - Work Completion date - 30.05.2020</p> <p>Physical Progress</p> <ul style="list-style-type: none"> a) 2nd Floor Columns concrete for 2nd lift in progress b) GF Floor Block work in Progress c) 1st floor slab stressing and Grouting work Completed and EOT Proposed period from 30.05.2020 to 10.01.2020 <p>Delay due to</p> <ul style="list-style-type: none"> a) Existing Building Demolish and clearing b) During SSLO Exam work Stopped c) Rain in August - Sep. Month d) Due to COVID-19 work was stopped
16	Drone Survey	1	0.75	0.856	0.1715	<p>Work order issued on 05.07.2019 As per WO - Work Completion date - 08.01.2020</p> <p>Physical Progress 80%</p> <p>As per survey & GPR survey completed. Ortho images of the City has been submitted. Analytics, 3D view and other reports are completed. As per the survey report, the door to door survey is under process</p> <p>Due to covid situation the physical survey has not started</p> <p>Work order issued on 12.06.2019 As per WO - Work Completion date - 11.06.2020</p> <p>Physical Progress 25%</p> <p>Work order issued on 31.05.2019 As per WO - Work Completion date - 30.05.2020</p> <p>Physical Progress</p> <ul style="list-style-type: none"> a) 2nd Floor Columns concrete for 2nd lift in progress b) GF Floor Block work in Progress c) 1st floor slab stressing and Grouting work Completed and EOT Proposed period from 30.05.2020 to 10.01.2020 <p>Delay due to</p> <ul style="list-style-type: none"> a) Existing Building Demolish and clearing b) During SSLO Exam work Stopped c) Rain in August - Sep. Month d) Due to COVID-19 work was stopped
17	City Library	21.63	29.94	25.62	4.2104	<p>Work order issued on 05.07.2019 As per WO - Work Completion date - 08.01.2020</p> <p>Physical Progress 80%</p> <p>As per survey & GPR survey completed. Ortho images of the City has been submitted. Analytics, 3D view and other reports are completed. As per the survey report, the door to door survey is under process</p> <p>Due to covid situation the physical survey has not started</p> <p>Work order issued on 12.06.2019 As per WO - Work Completion date - 11.06.2020</p> <p>Physical Progress 25%</p> <p>Work order issued on 31.05.2019 As per WO - Work Completion date - 30.05.2020</p> <p>Physical Progress</p> <ul style="list-style-type: none"> a) 2nd Floor Columns concrete for 2nd lift in progress b) GF Floor Block work in Progress c) 1st floor slab stressing and Grouting work Completed and EOT Proposed period from 30.05.2020 to 10.01.2020 <p>Delay due to</p> <ul style="list-style-type: none"> a) Existing Building Demolish and clearing b) During SSLO Exam work Stopped c) Rain in August - Sep. Month d) Due to COVID-19 work was stopped
18	Business Incubation & Innovation Centres (Furniture part + Transport etc. etc. Work)	21.63	29.94	25.62	4.2104	<p>Work order issued on 05.07.2019 As per WO - Work Completion date - 08.01.2020</p> <p>Physical Progress 80%</p> <p>As per survey & GPR survey completed. Ortho images of the City has been submitted. Analytics, 3D view and other reports are completed. As per the survey report, the door to door survey is under process</p> <p>Due to covid situation the physical survey has not started</p> <p>Work order issued on 12.06.2019 As per WO - Work Completion date - 11.06.2020</p> <p>Physical Progress 25%</p> <p>Work order issued on 31.05.2019 As per WO - Work Completion date - 30.05.2020</p> <p>Physical Progress</p> <ul style="list-style-type: none"> a) 2nd Floor Columns concrete for 2nd lift in progress b) GF Floor Block work in Progress c) 1st floor slab stressing and Grouting work Completed and EOT Proposed period from 30.05.2020 to 10.01.2020 <p>Delay due to</p> <ul style="list-style-type: none"> a) Existing Building Demolish and clearing b) During SSLO Exam work Stopped c) Rain in August - Sep. Month d) Due to COVID-19 work was stopped
19	Construction of Multi-Dimensional Auditorium with Library and Class Rooms at Empressa Govt. High School/PJ College	10.00	12.99	11.84	3.1552	<p>Work order issued on 05.07.2019 As per WO - Work Completion date - 08.01.2020</p> <p>Physical Progress 80%</p> <p>As per survey & GPR survey completed. Ortho images of the City has been submitted. Analytics, 3D view and other reports are completed. As per the survey report, the door to door survey is under process</p> <p>Due to covid situation the physical survey has not started</p> <p>Work order issued on 12.06.2019 As per WO - Work Completion date - 11.06.2020</p> <p>Physical Progress 25%</p> <p>Work order issued on 31.05.2019 As per WO - Work Completion date - 30.05.2020</p> <p>Physical Progress</p> <ul style="list-style-type: none"> a) 2nd Floor Columns concrete for 2nd lift in progress b) GF Floor Block work in Progress c) 1st floor slab stressing and Grouting work Completed and EOT Proposed period from 30.05.2020 to 10.01.2020 <p>Delay due to</p> <ul style="list-style-type: none"> a) Existing Building Demolish and clearing b) During SSLO Exam work Stopped c) Rain in August - Sep. Month d) Due to COVID-19 work was stopped

Tumakuru Smart City Limited

19	Lake Bank Conservation & Erosion Protection (Amanikere Lake)	32.00	31.98	22.32	6.9600	<p>Work order issued on 31.05.2019 As per WO - Work Completion date - 30.06.2020</p> <p>Physical Progress : 60%</p> <p>Embankment widening from ch. 0.00km to 0.95 km, ch. 1.00km to 2.45km, ch. 2.50km to 4.60 km and ch. 5.25 to 5.55km completed,</p> <p>Embankment widening from ch. 4.60km to 5.25 km is under progress</p> <p>Slope correction from ch. 0.00km to 2.50 km, from 2.50-3.00km, from 3.25km to 5.45km and from ch. 3.60 km to 4.20km completed and revegetation work from ch. 0.00km to 0.95 km, ch. 1.05km to 2.50km, ch. 3.30km to 4.40 km and ch. 5.25 to 5.55km completed and remaining is under progress</p> <p>Walkway work in progress. Wastewater culvert-2 and Inlet culverts construction is in progress. HP culvert construction is in progress</p> <p>Letter issued to contractor, advising "In speed up the implementation of work, otherwise stringent action will have to be initiated to terminate the contract".</p> <p>Proposed to Levy Penalty of Rs 23,42,282 for delay in completion of milestones.</p>
20	Intervention and Additional improvement for 24*7 Water Supply (SCADA system (KWS&DB)) - Filling of Hanavathi water to Amanikere - Other components	12.39	12.39	12.39		<p>Work Order issued on 24.05.2019 As per WO - Work Completion date - 23.04.2020</p>
21	Utilization of Impounded Water in Tumakuru Amanikere by Pumping Water to the Existing 50MLD Capacity WTP in P. N. Palya - Other Components	27.00	25.58	13.78	10.1800	<p>Physical Progress: 78%</p> <p>Laying of 1,600m length out of total 3,600m length of 914mm dia MS pipe line work completed. Finishing work of Housing chamber at Tumakuru Amanikere is in progress.</p> <p>Work Order issued on 14.05.2019 As per WO - Work Completion date - 13.06.2020</p>
22	Solid Waste Management (SEC)	0.26	0.177	0.14	0.0494	<p>Awareness program started in ABD area with door to door awareness, street play along with Fixed Group Discussion (FGD) is in progress. Awareness in schools/educational institutions started.</p> <p>Due to COVID-19 work was stopped, Being resumed now.</p>
23	Skill on wheels	0.32	0.41	0.32	0.0819	<p>Work Order issued on 04.07.2019. As per WO - Work Completion date - 03.08.2019</p> <p>Procurement of 1 vehicles from KSRTC is completed.</p>
24	Trauma Centre (Development and Improvement of Medical Facilities in City merged with Trauma Centre) Other Components	56.00	56.00	41.43	20.71	<p>Due to COVID-19 work was stopped.</p> <p>Work order issued on 22.07.2019 by the Health & Family Welfare department. As per WO - Work Completion date - 21.10.2020</p> <p>Physical Progress : 20%</p>
25	Integrated Bus Terminal Redevelopment	100.00	82.90	82.18	1.1624	<p>Work Order issued on 03.10.2019 As per WO - Work Completion date - 02.10.2021</p> <p>Physical Work : 10%</p> <p>Dismantling of the existing work completed, Mass excavation work in progress</p> <p>Delayed due to tree cutting and Shifting of Electrical utilities And due to COVID-19 work was stopped. Work in progress</p>
26	Construction of Sports Complex at MG Stadium	53.00	49.07	52.30	10.2348	<p>Work order issued on 11.09.2019 As per WO - Work Completion date - 10.09.2020</p> <p>Physical Work : 30%</p> <p>Slab for Gallery work in progress. 1st floor column work of commercial & admin building is in progress</p> <p>Delayed due to tree cutting of trees by forest department. And due to COVID-19 work was stopped. Being resumed now.</p>
27	Procurement of IT Hardware to Tumakuru City Corporation (TCC) for E-Office	0.55	0.55	0.55	0.1984	<p>Procurement of IT hardware components are under progress.</p>
28	Construction additional classrooms on existing old building	2.50	2.49	2.39		<p>Work Order issued on 25.10.2019 As per WO - Work Completion date - 06.11.2020</p> <p>Physical Progress : 30%</p> <p>Shuttering for roof slab work in progress</p> <p>Delayed due to COVID-19 work was stopped.</p>
29	Repair work required for 6 no's of buildings at Primary Health Centre	0.88	0.66	0.77	0.194	<p>Work Order issued on 02.11.2019</p> <p>Physical Progress : 30%</p> <p>Tiles, cobble stone work completed. Painting and compound work is in progress</p> <p>Delayed due to COVID-19 work was stopped.</p>
30	Development of Parks - Mahalakshmi Layout	0.45	0.52	0.42		<p>Work order issued on 03.10.2019 As per WO - Work Completion date - 24.04.2020</p> <p>Physical Progress : 40%</p> <p>Chainlink fencing work is in progress and security room, Gate no SSM work is in progress.</p> <p>Proposed to Levy Penalty of Rs 45,793 for delay in completion of milestones.</p> <p>Due to COVID-19 work was stopped. Being resumed now.</p>
31	Development of Parks - Gokul Extension	0.50	0.58	0.45		<p>Work order issued on 03.10.2019 As per WO - Work Completion date - 24.04.2020</p> <p>Physical Progress : 60%</p> <p>Lowering and leveling work is Started. Security room concreting is completed upto plinth level. Sump rect concreting has been done. Haunch portion concreting is under progress. Compost pit block work has been done.</p> <p>Proposed to Levy Penalty of Rs 49,923 for delay in completion of milestones</p> <p>Due to COVID-19 work was stopped. Being resumed now.</p>

Tumakuru Smart City Limited

32	Development of Auto Stands	0.10	0.11	0.08		Work Order issued on 12.12.2020 Physical Progress: 80% Finishing work in progress. Delayed due to COVID-19 work was stopped. Work in progress. Work Order issued on 30.10.2019
33	Construction of 107 PIS boards at bus stands in Tumkur	0.99	0.99	0.79	0.0004	Physical Progress: 20% 5th location Footing Concreting and electrical wiring works completed. Due to COVID-19 work was stopped. Being resumed now. Work Order issued on 27.11.2019
34	Public Toilets - Phase 2	0.74	0.93	0.85	0.12	For 3 Location - 28% Civil works completed. Finishing Works are in progress. For 4th location waiting for revised structural drawings from FMC as 4th location coming on storm water drains.
35	Development of Parks - Island [02] tree plantation at Amanikere	0.75	0.197	0.197		Work entrusted to Horticulture Department. Work Order issued on 04.09.2019 Physical Work: 80% Plantation work in progress in 2 Island.
36	Development of Park - Sagar Vini park		0.15	0.15		
37	Development of Park - Sagar Vini park		0.15	0.15		Work is cancelled due to Technical reasons as informed by Horticulture Department. Hence, Work order will be withdrawn.
38	Development of Park - Nirupathunga Extension		0.189	0.199		
39	Construction of Tunnel walking and Yoga retreat at Amanikere	4.00	2.30	1.67		Work Order issued on 27.12.2019 As per WO - Work Completion date - 19.07.2020 Physical work - 20 % Fabrication work has been completed. And Civil work is started. Due to COVID-19 work was stopped. Being resumed now. Work order issued on 24.01.2020 As per WO - Work Completion date - 24.05.2020 Work is delayed due to: The existing bus shelter contractor (MTR) filed objection to proceed the work. Hence, Work order issued on 03.02.2020 As per WO - Work Completion date - 07.07.2020 DC sir instructed to hold the work due to administrative reasons.
40	Redevelopment of Bus Shelters at different locations in Tumakuru	0.29	0.29	0.23		Delayed due to COVID-19 work was stopped. Work order issued on 04.06.2020 As per WO - Work Completion date - 04.12.2020 Delayed due to COVID-19 work was stopped.
41	CC Road + Entrance Gate at PU College	1.32	1.34	1.14		Work in progress Work order issued on 23.03.2020 As per WO - Work Completion date - 23.09.2020 Work in progress Delayed due to COVID-19 lockdown.
42	Construction of Toilet block at Govt. PU College Premises	0.68	0.69	0.57		Work order issued on 15.04.2020 As per WO - Work Completion date - 14.11.2020 Field survey completed. Documents related to FRS, SRS and design report submitted on 03.07.2020. Hardware procurement will start shortly.
43	Development of Two wheeler parking at FMC Road conservancy - On Street Parking Lots	2.20	0.48	0.41		Work order issued on 04.06.2020 As per WO - Work Completion date - 14.12.2020 Delayed due to COVID-19 work was stopped. Work yet to start.
44	ICMCC Phase 2	19.14	24.52	19.37		Work order issued on 28.05.2020 As per WO - Work Completion date - 28.02.2021 Removal of debris from site premises. Delayed due to COVID-19
45	Construction of Compound wall in PU College	1.80	1.80	1.34		Work order issued on 01.06.2020 As per WO - Work Completion date - 25.10.2020 Clearing jungle, Lowering and Levelling work is in progress, Fabrication of Shops is under progress.
46	Development of Sports Arena at PU College	3.50	4.81	4.07		Work order issued on 28.05.2020 As per WO - Work Completion date - 25.11.2020 Lowering and Levelling, Chain link - SSM work is in progress.
47	Amanikere Urban Hall	1.73	2.01	1.57		Work order issued on 26.05.2020 As per WO - Work Completion date - 25.11.2020 Lowering and Levelling, Chain link - SSM work is in progress.
48	Development of Kumtalah Park in IDSM layout & Ummi Krishnan Park in Sadashiva Nagar	1.46	1.47	1.20		Work order issued on 15.05.2020 As per WO - Work Completion date - 10.11.2020 Lowering and Levelling, Chain link - SSM work is in progress.
49	Development of parks at Batavadi (ward no 27), Pragathi Badavane & Yadava nager ward no 29 in Tumakuru	1.49	1.50	1.22		Work order issued on 06.05.2020 As per WO - Work Completion date - 05.05.2021 Earth work Excavation in progress.
50	Development of Madhuvana park, Shiyakumara Swamiji park & Deverayanapalana park in Tumakuru	1.47	1.47	1.23		Work order issued on 06.05.2020 As per WO - Work Completion date - 10.11.2020 Lowering and Levelling, Chain link - SSM work is in progress.
51	Construction of Building for ICMCC	7.58	12.82	11.35		Work order issued on 20.06.2020 As per WO - Work Completion date - 10.11.2020 Laying of cobble stones work is in progress.
52	Providing Printing, Framing, Installation of way finding signage for 2nd floor, Tumakuru Municipal Corporation	0.74	0.74	0.53		Work order issued on 20.06.2020 As per WO - Work Completion date - 10.12.2020 Procurement of materials is in progress. Anganwadi building survey has been done.
53	Repair work of Private Bus Stand (Ward No 14) at Tumakuru	0.26	0.26	0.21		
54	Repair works of Anganwadi Centers in Tumakuru City Corporation limits, Tumakuru	0.83	0.84	0.84		

Tumakuru Smart City Limited

55	Replacement of street lights into LED street lights in Solid Waste Management unit at Ajjondanahalli, Tumkur	0.143	0.143	0.11	Work order issued on 20.08.2020 As per WO - Work Completion date - 10.10.2020
56	Installation of 62 no's of borewells and pumps in solid Waste Management unit at Ajjondanahalli, Tumkur	0.150	0.150	0.11	Procurement of materials is in progress Work order issued on 20.06.2020 As per WO - Work Completion date - 10.10.2020
57	Installation of CCTV in Solid Waste Management unit at Ajjondanahalli, Tumkur.	0.154	0.154	0.14	62 no's Borewell point identification is under progress Work order issued on 20.06.2020 As per WO - Work Completion date - 10.10.2020
58	Construction of Administrative Office at Solid Waste Management unit at Ajjondanahalli Tumkur	0.102	0.102	0.12	Procurement of materials is in progress Work order issued on 20.06.2020 As per WO - Work Completion date - 10.10.2020
59	Barbed wire fencing on existing compound wall in solid waste management unit at Ajjondanahalli, Tumakuru.	0.150	0.150	0.14	LoA issued on 11.06.2020
60	Construction of Macadam Around the inner compound wall in solid waste management unit at Ajjondanahalli, Tumkur.	0.090	0.090	0.08	Work order issued on 22.07.2020
61	Construction of Anganawadi centers in Tumakuru City Corporation Limits, Tumakuru - (Phase - I)	2.780	2.780	2.11	Work order issued on 05.08.2020
62	Creation of Lighting Infrastructure on the identified dark spot in 35 wards coming under TCC jurisdiction in Tumakuru City.	4.978	4.978	4.66	Work order issued on 12.08.2020
63	Procurement and Installation of Furniture for PU College Including Additional Classroom, Tumakuru	1.600	0.790	0.77	LoA issued on 15.07.2020
64	Supply, Installation and Erection of 65 mtr high mast Flag Pole at Amarikere	1.060	1.062	1.02	Work order issued on 05.08.2020
65	Package 4- Development of GSB Park in ward no. 11, Gangasandra, and Development of park in ward no.27, Batevadi Sy No. 43/2, Gangotri Nagar Main Road, Near Warrior Bakery, Tumakuru.	1.360	1.357	1.11	Work order issued on 18.08.2020
66	Package-5 Development of Park in Municipal layout sy no 60/1 (Ward no. 23) and Banjara Bravara in Saraswathipuram 2nd stage (Ward no 26) Tumakuru	1.170	1.174	0.86	Work order issued on 18.08.2020
67	Package - 6, Development of park in Bherathi Nagar (ward no 22) and Sanjeevini nagar, Kyathasandra (Ward no 33), Tumakuru	0.960	0.960	0.77	Work order issued on 03.08.2020
68	Purchase of ALS Ambulance to New Trauma Centre	0.540	0.540	0.540	Work order issued on 25.08.2020
69	Infrastructure correction in the existing lighting system in Tumakuru	2.990	2.990	2.58	LoA issued on 05.08.2020
70	Supply of Tractor mounted Boom sprayer with boom and accessories besides mist blower to TCC at Tumakuru	0.210	0.210	0.210	LoA issued on 07.08.2020
71	Supply & Installation of Lake Amenities along with allied works at Amarakere Temple pond	1.060	1.060	0.860	LoA issued on 18.08.2020
72	Supply of Uniforms for Tumakuru City Corporation Pourakarmikas	0.110	0.110	0.052	LoA issued on 19.08.2020
73	Package 8- Development of Nehruji Park Ward No. 21 and other parks in Tumakuru	4.870	4.870	1.451	LoA issued on 26.08.2020
Total		801.72	779.70	687.91	134.48

III. Tender Stage

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Approved DPR Amount (Rs. in Cr)	Tendered DPR cost	Payment made	Present status of tender evaluation
1	Solid Waste Management - Remediation of open dump and cycling of space at ajjondanahalli dumping site -Bio Mining	2.40	1.73	1.73		In the meeting held on 15.11.2019 under the Chairmanship of Hon'ble Member of Parliament, it was advised to hold the project till detailed review of Solid Waste Management projects of TCC is undertaken gap analysis identified
2	Solid Waste Management - Construction of Land fill at Ajjondanahalli Dumping site	4.11	4.05	4.05		
3	Package - 7 Selection of System Integrator for Installation, commissioning and operation of Smart Infrastructure at selected parks in Tumakuru - IT components	3.160	3.160	2.84		Tendered on 15.06.2020 Last date for bid submission is 27.07.2020 Bid opened on 28.07.2020 No bids Retendered on 29.07.2020 and last date for bid is 13.08.2020 Bid opened on 17.08.2020 2 bids received Under Technical Evaluation
4	Filling of Hemavathi water from Gangasandra tank to Maralur tank Other Components	16.05	11.00	11.00		Tendered on 15.06.2020. Last date of submission is 19.08.2020 Tender date is closed. Bid to be opened.
5	Development of Model Anganawadi Centres at Dibbur & Other locations in Tumakuru - Phase II	1.390	1.390	1.390		Tendered on 17.06.2020
6	Development works at Vidyanagar Pump House	0.500	0.500	0.400		Tendered on 20.07.2020. Last date for bid submission is 03.08.2020 Bid opened on 04.08.2020 3 bids received, Technical Bid under evaluation
7	Providing, Installation & Commissioning of Garden light poles along the bund of Amarakere, Tumakuru	2.800	2.800	2.530		Tendered on 24.06.2020. Last date for bid submission is 06.08.2020 Bid opened on 07.08.2020 9 bids received, Technical Bid under evaluation
8	Development of Street vending zones at Kuttalbhaga road near SS circle, Tumakuru Phase I	0.443	0.443	0.443		Tendered on 07.07.2020 Last date for bid submission is 23.07.2020 Bid opened on 24.07.2020 3 bids received Bidders are technically not qualified Hence, Tendered on 22.08.2020 and last date of bid submission on 03.09.2020 - Call 2
9	Storm Water Drains	5.00	5.00	5.00		Tendered on 09.07.2020. Last date for bid submission is 10.08.2020. Tender cancelled. Tendered on 15.07.2020. Last date for bid submission is 30.07.2020 Bid opened on 31.07.2020 2 bids received Technical Bid under evaluation
10	Construction of Bus Shelters at 15 locations in Tumakuru	2.150	2.150	1.860		Bidders are technically not qualified Hence, Tendered on 22.08.2020 and last date of bid submission on 03.09.2020 - Call 2
11	Development of SS Circle (Ward No 19), Tumakuru	0.752	0.752	0.752		Tendered on 15.07.2020. Last date for bid submission is 03.08.2020 Bid opened on 04.08.2020 No bids received, Hence, Tendered on 22.08.2020 and last date of bid submission on 03.09.2020 - Call 2
Total		58.70	36.03	36.65		

Tumakuru Smart City Limited

IV DPR Stage					
Sr No.	Name of the work	Cost as per SGP (Rs Cr)	Approved DPR Amount (Rs. in Cr)	DPR Cost	Payment made
1	Aranikere Lake Front Development, Development of Parks and Junctions				
	a) Junction Improvement to DC Office Circle in Tumakuru	1.79	1.45	1.45	
	b) Junction Improvement to Kinnika Circle in Tumakuru	1.50	1.42	1.42	
2	Creation of Vending Zones	7.13	7.13	7.13	
	Total	10.42	10.00	10.00	
	Grand TOTAL	905.91			

PPP Projects: Completed/Work in Progress/Work Order Issued/Tendered/DPR Stage					
Sr No.	Name of the Work	Cost as per BCR (Rs Cr)	Tentative Estimated Cost (Rs Cr)	Amount put to bid (Rs. in Cr)	Status/Remarks
1	Piped Natural Gas Supply	90.00	90.00		PPP project takeover by GAIL The project completion date as per Work Order is 15.01.2021 Actual Date of Completion of our project is 15.01.2021 Scope of Work includes 1000 inchdia. of pipeline to be laid by the completion date & it also includes 32000 Domestic PNG connections at Tumkur. Present Status of work that have been completed in inchdia. of pipeline laid is about 1085 inchdia.
2	Street lighting control system	40.00	64.15		Work Order issued on 06.01.2020 Tendered on 17.10.2018 and last date of submission is 28.11.2018. 1 bid received Rejected due to technical disqualification Call-3 Retendered on 12.06.2020, Last Date 22.07.2020 Opened on 23.07.2020 2 Bids received. Did under Technical Evaluation
3	Public Bicycle Sharing	2.00	2.58	2.58	Retendered on 11.12.2018, Last date of bid submission of the bid is 13.01.2020. No bids received APMC & TCC shall file a joint memorandum before Principal Civil Judge court at Tumakuru, seeking dismissal of said suit (case no:09/175/2005) Awaited for joint memorandum between APMC & TCC
4	Multi utility Mall with Multi level car parking	22.00	60.00		Tendered on 14.10.2019 and last date for submission of the bid is 16.12.2019. No bids received Call - 4, Tendered on 29.06.2020 Last date of submission on 18.09.2020. Date extended till 15.09.2020
5	Roof Top Solar Panels - Govt. Buildings & Industries	54.00	54.00	6.50	Under DPR Stage Call - 4, Tendered on 29.06.2020 Last date of submission on 18.09.2020. Date extended till 15.09.2020
6	Smart Lounges and Information Kiosks	6.63	2.00		Under DPR Stage
7	Development of Smart Bus Shelter	3.70	3.70		Under DPR Stage
	17th TOTAL		276.43		

Convergence Projects: Completed/Work in Progress/Work Order Issued/Tendered/DPR Stage					
Sr No.	Milestone	DPR Cost (Rs Cr)			Status/Remarks
1	Water Supply System - 24/7 Water Supply	Work in Progress	250.00		In convergence with KUWS & DB, Work is under progress. Package 1: Status of works Completed - In Kms/units/nos. 1) Pumping main-Completed 2) Distribution - 429.26Km Completed 3) 7.50LL Cap OHT - 1 No Completed 4) HSC's - 22795 Nos Status of works remaining - In Kms/units/nos. 1) Distribution -131.16 KM 2) 7.50LL Cap OHT - 1 No Balance due to non-availability of land. 3) HSC's - 21580 Nos Package 2: Work Completed. Package 3: Status of works Completed - In Kms/units/nos.: 14.08 Lakhs Cum Completed Status of works remaining - In Kms/units/nos: 25.52 Lakhs Cum
2	Under Ground Drainage System	Work in Progress	211.00		In convergence with KUWS & DB, Work is under progress. Package 1: Status of works Completed - In Kms/units/nos: Sewer Network - 338.66Km Manholes - 11733Nos HSC'S - 16584Nos Status of works remaining - In Kms/units/nos: Sewer Network - 20.88Km-delayed due to delay in acquisition of land-ROW issues Manholes - 3147Nos HSC'S - 31516Nos Package 2: Status of works Completed - In Kms/units/nos: 11 Location Completed Status of works remaining - In Kms/units/nos: 2 Location is Balance Package 3: Status of works Completed - In Kms/units/nos: Sewer Line- 4.20Km Status of works remaining - In Kms/units/nos: 1) Primary Treatment unit & Wetwell (Gangasandra, Honnarahalli & Bheenuasandra) - 3 Nos - work is in Progress 2)Sewer Line 2.10Km
3	Ring road - shifting of utilities	Work in Progress	5.00		In convergence with TUDA, Work is under progress
4	Integrated Bus Terminal Redevelopment	DPR/Concept Stage	74.00		The Depot shall be taken up as convergent project by KSRTC (DPR Stage) and KSRTC was advised to identify alternative location to Bus Depot to run the bus services during construction of Integrated Bus Terminal. So that both components can be taken simultaneously
	Total Convergence		540.00		
	SCM + PPP + CONVERGENCE		1731.34		